




Advanced Hydrologic Prediction Service Quarterly Report 1st Quarter FY 2013



February 1, 2013

CONTENTS

Innovation/ Collaborative Research

On-going Competitive and Collaborative Research	2
---	---

Quantify Uncertainty (Ensembles)

HEFS Phase I Implementation	4
-----------------------------------	---

Gridded Water Resources

Auto Calibration for Distributed Model	10
Distributed Model Intercomparison Project (DMIP 2)	11
Support Distributed Model Implementation.....	13
Migration of HL-RDHM Components to CHPS.....	15

Inundation Mapping

Static Flood Inundation Map Web-page Development and Deployment	18
---	----

Inputs and Forcings

Prototyping NMQ for FFMP.....	25
Short-range Radar-based Precipitation Forecasts.....	28
Gridded Forcings for CHPS	30

Flash Flood Services

Distributed Hydrologic Model with Threshold Frequencies	36
Evaluate Gridded Flash Flood Guidance (GFFG) Approaches	38
Improve Guidance for DamBreak Forecasting.....	40
FFMP Small Basin Support.....	42

Routing (Hydraulics)

Transition to HEC-RAS: Model Development and Implementation.....	45
River-Estuary-Ocean Modeling – Chesapeake Bay Study.....	47

Software Refresh

Community Hydrologic Prediction System (CHPS)	50
---	----

Dissemination (Web Pages)

AHPS Web Page Activities	56
--------------------------------	----

New Service Locations

Alaska Region	
AHPS Implementation APRFC.....	59
Central Region	
AHPS Implementation NCRFC.....	61
AHPS Implementation MBRFC.....	64
Eastern Region	
AHPS Implementation MARFC	66
AHPS Implementation NERFC	70
AHPS Implementation OHRFC	72
Southern Region	
AHPS Implementation ABRFC	74
AHPS Implementation LMRFC	76
AHPS Implementation SERFC	80
AHPS Implementation WGRFC	82
Western Region	
AHPS Implementation CBRFC	85
AHPS Implementation CNRFC	87
AHPS Implementation NWRFC	88
Outreach & Training	
Outreach & Training Work Plan	90
Program Management	
Program Management Activities	93

Innovation/Collaborative Research

On-going Competitive and Collaborative Research

(Grants and CREST)

Theme: Innovation

Management Lead:

Objective: Coordinate the evaluation and management of the collaborative grants program

Milestones

Task	Due Date	Status
- None presently defined -		

Accomplishments/Actions

1st Quarter 2013

- On December 12-13, the personnel from the Hydrologic Research Center and the Georgia Water Resources Institute provided a virtual workshop on a procedures and tools to effectively incorporate the influence of upstream river regulation on operational streamflow forecasts. These techniques were developed under an AHPS contract with the two organizations. Personnel from the River Forecast Centers (RFC), OHD, OCWWS/HSD, and region headquarters offices participated in the workshop. All materials are available at:
<https://sites.google.com/a/noaa.gov/nws-best-practices/ohd/river-regulation-project>

(Note: Though not technically a grant, the approach was developed by HRC and GWRI under an earlier grant so it is reported here.)

Problems Encountered/Issues

1st Quarter FY13 – None

Quantify Uncertainty (Ensembles)

HEFS Phase I Implementation

Core Goal: Quantify uncertainty of our forecast information

Management Lead: Jon Roe, Mark Fresch

Objective: Implement Phase 1 Hydrological Ensemble Forecast Service (HEFS) into the operational baseline. The operational ensemble functionality will be based on prototypes developed and tested in the eXperimental Ensemble Forecast System. The capabilities included in this first operational HEFS will be decided based on high-level requirements and concept of operations created by a team of scientists, software engineers, and RFC forecasters.

Milestones

Task	Due Date	Status
HEFS Graphics Generator: Pass HOSIP Gate 2	FY10, Q2	Graphics Generator is being taken out of this project.
HEFS Graphics Generator: Pass OSIP combined Gate 1/2	FY10, Q2	Graphics Generator is being taken out of this project.
Complete the Phase 1 Graphics Generator Implementation	FY10, Q1	Completed March 2010
Complete the Phase 2 Graphics Generator Implementation	FY10, Q4	Graphics Generator is being taken out of this project.
Complete the HEFS high-level requirements and concept of operations	FY 11, Q2	Draft completed in FY11 Q2. A final version was sent to the NWS River Forecast Centers for comment.
Complete software development project plan for EPP3 and EnsPost	FY11, Q3	The project plan was completed in Q4.
Release HEFS Development Release 1 for Beta Testing	FY12, Q3	HEFS Development Release 1 started Beta Testing during FY12, Q3.
Release HEFS Development Release 2 for Beta Testing	FY12, Q4	HEFS Development Release 2 started Beta Testing in early FY13, Q1.
Release HEFS Development Release 3 for Beta Testing	FY13, Q2	HEFS Development Release 3 is on track to begin a phased deployment in early March 2013
Release HEFS Version 1 release 1 for Beta Testing	FY14, Q1	

Accomplishments/Actions

1st Quarter FY12

- HEFS Development Release 1 software development and unit testing are on track for integration testing to start after January 2012. Here are some details on the HEFS components
 - Meteorological Ensemble Forecasting Processor (MEFP): Changes were made to ingest the CFSv2 as an option to the CFSv1, both long range numerical weather prediction models. In addition, a GUI, called the MEFP Parameter Estimator, was created to make parameter estimation (or calibration) easier and less time consuming.
 - Ensemble Post-processor (EnsPost): The prototype code was recoded in Java to improve maintainability. In addition, a GUI, called the EnsPost Parameter Estimator, was created to make parameter estimation (or calibration) more user-friendly
 - Ensemble Verification System (EVS): EVS was incorporated into the HEFS software package.
 - Graphics Generator: Some minor changes are being made to FEWS and Graphics Generator in order for Graphics Generator to work with the latest FEWS.

- Training – A 3-day workshop is being planned for the end of March. Similar training workshops will be provided prior to each release and be recorded and made available via NWS Learning Management System (LMS). A Basic Hydrologic Ensemble Theory model is being developed by OHD and the National Hydrologic and Geospatial Sciences Training Center.
- In order to prepare for the HEFS ensemble stream-flow forecasts, (non-HEFS) operational deterministic and climate-based ensemble stream-flow forecasts are being provided to NYCDEP. Some of the preliminary climate-based ESP hind-casts for NYCDEP (mentioned in the prior quarter) are being redone due to errors.

2nd Quarter FY12

- HEFS Development Release 1 (software and documentation) is on track for release in early Q3 FY12 to the HEFS Test RFCs for Beta Testing. Support tracking tool (Fogbugz) has been adapted to include HEFS areas. During the Beta Test, the Test RFCs will be given a) several test procedures to run over the next several weeks and b) HEFS end-to-end configurations for real-time forecasts at two points. Subsequently, the Test RFCs will be expected to configure two more forecast points for end-to-end HEFS real-time forecasts.
- A 3-day HEFS Training Workshop was held at the end of March 2012 for representatives of the HEFS RFC Test Team. The workshop provided reviews of background information, including the Basic Hydrological Ensemble Theory model, demonstrations of the HEFS components, and exercises for the students to use the components.
- The climate-based ESP hindcasts for NYCDEP are about 70% complete.

3rd Quarter FY12

- HEFS Development Release 1 (software and documentation) was completed for beta testing on May 1st.
 - Off-line, non-operational testing has uncovered only minor issues.
 - Development Release 1 provides new graphical user interfaces for calibrating MEFP and EnsPost. Also, MEFP can now make use of the latest version of the Climate Forecast System (CFSv2). The HEFS software reliability and usability has also been improved.
 - HEFS software testing now follows a thorough, structured process with detailed procedures.
 - HEFS is being beta tested at five RFCs until the end of calendar year 2013.
 - In April 2012, representatives from the five RFCs and key HEFS team members, collectively called the HEFS RFC Test Team, began meeting weekly to provide feedback on HEFS testing to OHD.
 - In addition to software, OHD provided the HEFS RFC Test Team with supporting documentation, including user's manuals for all HEFS components.
 - The NWS hydrology support group started supporting HEFS, including adding dedicated staff and tracking HEFS issues.
- Climate-based ensemble hindcasts are on-track to complete by the end of July 2012. MARFC and NERFC created the hindcasts, and, during the quarter, OHD has been checking these hindcasts against historical simulations. In late 2011, historical simulations were created by MARFC and NERFC and delivered to Riverside Technology, inc., which is part of the OST development team. However, the historical simulations were recently redone by the RFCs when OHD's checks uncovered errors and these simulations will be redelivered with the climate-based hindcasts.
- OHD began work to make use of the Global Ensemble Forecast System (GEFS) output within MEFP. MEFP design changes were started which will enable MEFP to use GEFS in operations (due in spring 2013). In addition, OHD has created hindcasting configurations, which will eventually be used to produce GEFS-based hindcasts (due Sep. 2013). In May 2012, NOAA's Earth System Research Laboratory provided an archive of GEFS reforecasts needed for MEFP calibration. OHD is converting those GEFS reforecasts to a more usable format, and have converted the data for approximately 50% of the area covering the five HEFS test RFCs.
- OHD continues to evaluate HEFS (MEFP and EnsPost) performance for a variety of forcings and locations. Eventually, the GEFS-based hindcasts for OST will be created as a by-product of this effort. During the quarter, OHD started the evaluation of GFS-based and climatology-based performance at two locations within each of the five HEFS Test RFCs.
- In May, a project update briefing was provided to NWS hydrologists, and, in June, seminars of

HEFS components were briefed to the RFC Development and Operations Hydrologists.

4th Quarter FY12

- HEFS Development Release 1 – Beta Testing.
 - During the quarter, OHD tested HEFS in a real-time end-to-end (i.e. all components) environment and then provided those tests to the five HEFS RFCs. Three have completed their beta test for Dev. Rel. 1 and are running HEFS end-to-end daily for two forecast locations. One of the five RFCs is able to run HEFS end-to-end with minor issues. The final RFC has on-going hardware issues which are preventing any beta tests.
 - Representatives from the five RFCs and key HEFS team members continue to meet weekly to provide feedback on HEFS to OHD.
 - Support staff (NWS hydrology support group) and resources (such as issue tracking software) are now actively handling HEFS related issues.
- HEFS Development Release 2 is being prepared for release in mid-October for Beta Testing.
- At the end of July 2012, climate-based ensemble hindcasts and corrected historical simulations were completed for forecast locations within the NYC water supply, in support of the NYC Department of Environmental Protection. The hindcasts and historical simulations were created by MARFC and NERFC, checked by OHD, and provided to Riverside Technology, inc. (part of the OST Team). The historical simulations were corrected from an earlier delivery.
- A second HEFS Training Workshop was held in September 2012 for representatives of the HEFS RFC Test Team, the NWS hydrology support group, and the NWS Training Center. The students learned how to add forecast points to HEFS and use Graphics Generator to view and adapt graphical output.
- OHD is on-track to make use of the new GEFS output within the MEFP, both operational (i.e. real-time) and hindcaster. For the operational MEFP, internal testing will continue until delivery with Development Release 3, planned for March 2013. For the MEFP hindcaster, OHD has nearly completed testing, and the hindcaster will be used within OHD for HEFS performance evaluation, starting in FY13 Q1. In addition, OHD has converted GEFS reforecasts to a more usable format for all the area covering the five HEFS test RFCs, including the NYC water supply system domain.
- OHD continues a multi-phase evaluation of HEFS performance for a variety of forcings and locations. During the quarter, OHD continued to evaluate GFS-based and climatology-based performance for eight locations across the CONUS. In addition, OHD partially automated and thereby shortened the hindcasting run process.
- OHD procured new computer systems for HEFS testing and operations at MARFC and NERFC to replace the older, unstable systems.

1st Quarter FY13

- HEFS Development Release 2 (software and documentation) was provided for beta testing on October 16th 2012.
 - As with Development Release 1, OHD tested this development release in a real-time end-to-end (i.e. all components) environment.
 - OHD provided customized installations to the five HEFS RFCs so that they can run HEFS in real-time for two forecast locations within their area of responsibility.
 - HEFS RFCs were tasked to add forecast locations; at the end of the quarter, four of five RFCs had added at least one more forecast location.
 - Representatives from the five RFCs and key HEFS team members continue to meet weekly to provide feedback on HEFS to OHD.
- OHD continues a multi-phase evaluation of HEFS performance for a variety of forcings and locations. During the quarter, OHD continued phase 1, to evaluate GFS-based and climatology-based performance for eight locations across the CONUS. The report on this phase of the evaluation will be ready at the end of February 2013. OHD further shortened the hindcasting run-time. The hindcaster is ready for the next phase (2) which uses the GEFS in MEFP.
- OHD is on-track for HEFS Development Release 3 which will include the use of GEFS in the real-time forecasts.
- New computer systems are being loaded and configured for HEFS testing at MARFC and NERFC.

Problems Encountered/Issues

1st Quarter FY12

- Re-forecasts of the new GEFS have been delayed. This will cause a delay (amount TBD) in the MEFP recoding and inclusion of GEFS as an input to MEFP currently targeted for HEFS Development Release 2. When GEFS is added as an input to the MEFP, the re-forecasts are needed by the MEFP Parameter Estimator and for hind-casting.
- Creation of hind-casts within CHPS is taking much longer than anticipated. As a result, some future HEFS tasks may need to be delayed or re-thought in order to accomplish the hind-casting for NYCDEP.

2nd Quarter FY12

- The system being used for HEFS testing is also being used for AWIPS 2 testing
- Due to budget constraints, some tasks have been cut or deferred.

3rd Quarter FY12

- The test systems at two RFCs have been unstable causing disruptions to HEFS field testing and using up support staff and spare equipment. In response, OHD will procure new test systems at those RFCs.
- Hindcasts and historical simulations were difficult and time-consuming to produce. Because of the extended processing times, the large amount (50 yrs.) of data used needed to be broken up into manageable time periods; this made the process prone to errors. Forecast staff at NERFC and MARFC created these data, although this task was a secondary to their forecast duties. In addition, when the task to create these data was started (Fall 2011), they had little experience creating long hindcasts or historical simulations on a newly deployed hydrologic forecasting system. To alleviate these issues, GEFS-based hindcasts will be created by OHD staff dedicated to the task and have lots of hindcasting experience on a faster processor with additional storage. In addition, at OHD's request, Deltares provided a faster CHPS workflow which reduced run times by 67-80%.
- Delivery of the GEFS reforecasts to OHD was delayed by 6 months. As a result, modifying MEFP to use GEFS had to be delayed from Development Release 2 to Development Release 3 (due Spring 2013). OHD will modify the MEFP hindcast version to use GEFS in time to generate the GEFS-based hindcasts by September 2013.

4th Quarter FY12

- An error was found in the HEFS Meteorological Ensemble Forecast Processor (MEFP) which results in erroneous temperature forcings forecasts when CFS is used; a patch to MEFP is planned in the coming weeks.
- Beta testing was delayed at CBRFC, NERFC and MARFC. CBRFC was unable to do much beta testing of real-time HEFS due to computer issues unrelated to HEFS. NERFC and MARFC had procedural issues setting up Graphics Generator and connecting to the parent system, the Community Hydrologic Prediction System (CHPS).
- Climate-based hindcasts were not done at three locations requested by NYCDEP. Two of those locations are not yet operational at NERFC and, as a result, have not been set-up. However, NERFC will soon be adding those locations to their operational runs and has agreed to create the climate-based hindcasts and eventually HEFS forecasts for those points. For the third location, that location is not a NWS forecast location, and Riverside Technology, inc. has since advised to switch to a nearby location.
- For the evaluation of HEFS performance, two locations of the original ten locations (both within the NERFC area of responsibility) were dropped from this phase of the evaluation due to missing observed data. This will not impact the future delivery of HEFS hindcasts with GEFS.
- Data inconsistencies delayed HEFS performance evaluation by several weeks. The delay will be made up by additional staff and improved hindcast run-times.
- Plans to connect HEFS to the RFC Archive are on-hold until the RFC Archive project is underway.

1st Quarter FY13

- Phase 1 of the HEFS science evaluation was delayed due to technical issues related to CHPS configurations. Due to the length of the delays, future phases were re-ordered so that the evaluation of the GEFS-based long range HEFS forecasts will be done next (Phase 2). The hindcasts produced for that phase (2) will be provided to the NYCDEP.

Gridded Water Resources

Auto Calibration for Distributed Model

Core Goal: Provide, then improve, gridded water resource data production capability

Management Lead: Mike Smith

Objective: The objectives of this work include developing tools and procedures for auto-calibrating the HL-RDHM. Two phases are identified for this area of research. First, initial work will focus on auto-optimization of the scalar multipliers of all the gridded parameters (SAC, Snow-17, and routing) so that all parameters are adjusted uniformly. This was done manually in DMIP 1 with good success. A prerequisite for this work is the development of sound lumped hourly parameters. Second, future funding will support work to optimize individual gridded parameters for groups of grids.

Milestones

Task	Due Date	Status
1. Investigated separate procedures for elevation zones for mountainous areas.	TBD	On hold
2. Develop outline for overall strategy for distributed model calibration	TBD	On hold
3. Develop approach for auto calibration of elevation zone parameters; parameter limits, and routing model parameters	TBD	Delayed to put HL-RDHM components into FEWS

Accomplishments/Actions

1st Quarter FY12

- Continued assistance provided to HSEB on implementing OPT 3.

2nd Quarter FY12

- Assisted CHPS Calibration Team with developing requirements for basic calibration capability.
- Penn. State U. beginning large experiments with calibrating HL-RDHM on supercomputer (no cost to OHD). Such tests could help inform the development of automatic calibration strategies for HL-RDHM in CHPS

3rd Quarter FY12

- No work this period

4th Quarter FY12

- No work this period

1st Quarter FY13

- Continued assistance provided to HSEB and Deltares to develop a basic CHPS calibration tool similar to the Interactive Calibration Program (ICP).

Problems Encountered/Issues

1st Quarter FY12

- Some delays noted due to other CHPS priorities.

2nd Quarter FY12

- None this quarter

3rd Quarter FY12

- None this quarter

Distributed Model Intercomparison Project (DMIP II)

Core Goal: Provide, then improve, gridded water resource data production capability

Management Lead: Mike Smith

Objective: Develop then Refine Gridded Water Resources Products.

Milestones

Task	Due Date	Status
1. Complete analysis of simulations from the Oklahoma experiments	FY-10 Q4	Completed
2. Submit Oklahoma basin papers for DMIP 2 Special Issue	FY10 Q3	Submitted to OHD review August, 2010
3. Design OK forecast mode experiment (this experiment postponed)	FY09 Q1	withdrawn
4. DMIP 2 Western Basin Experiments: generate and analyze basic (w/o HMT data) distributed and lumped simulations	FY10 Q4	Complete
5. Finalize the 'basic' (non-HMT) gridded QPE and QTE data and make available to DMIP 2 participants.	FY10 Q2	Complete
6. Complete analyses of participants' western basin 'basic' simulations.	FY10 Q4	Interim analysis of submitted simulations completed
7. (Jointly with Hydrometeorology Group) Support ESRL and NSSL in the derivation and evaluation of the HMT products for DMIP 2.	FY10 Q4	Completed
8. Deliver to DMIP 2 the HMT advanced data for 2005-2006 with new modeling instructions.	FY10 Q4	Withdrawn as DMIP 2 is officially over
9. OHD support for DMIP 2 participants	FY10 Q4	Complete
10. Submit overview and results papers for DMIP 2 Western Basin experiments	FY-11 Q4	Delayed to FY-12 Q1 Completed; Approved by OHD October 2012 for journal submission. Submitted Q1 FY-13 to J. Hydrology
11. Develop and deliver recommendations on the use of biased and inconsistent precipitation data	FY10 Q4	Completed

Accomplishments/Actions

1st Quarter FY12

- Paper by Hydrology Group on the analysis of gridded historical QPE was accepted for publication in the Journal of Hydrology
- DMIP 2 Special Issue of the Journal of Hydrology finalized; Editorial staff announced that it would be published in Feb, 2012.
- Draft paper by ESRL and OHD on the use of HMT West radar derived snow level height completed and approved by CNRFC.

2nd Quarter FY12

- DMIP 2 Special issue of the Journal of Hydrology (Oklahoma experiments) published in February.
- Paper by ESRL and OHD on the use of HMT West radar-derived snow level height submitted to the Journal of Hydrometeorology
- DMIP 2 western basin results paper sent out to participants for review.

3rd Quarter FY12

- Final revisions made to western basin results paper

4th Quarter FY12

- Combined DMIP 2 West introduction and results papers into one manuscript
- Obtained permission from Journal Hydrology Chief Editor to submit a longer-than-usual paper for DMIP 2 West
- Combined DMIP 2 West paper submitted to OHD review August 18, 2012 and approved in October for submission to Journal.

1st Quarter FY13

- Revised paper on use of HMT-West radar derived snow level per Journal of Hydrometeorology reviewer's comments
- Submitted DMIP 2 West paper to Journal of Hydrology for review.

Problems Encountered/Issues**1st Quarter FY12**

- Naoki Mizukami left OHD to take a Post Doctoral position at NCAR in Boulder, CO.

2nd Quarter FY12

- None

3rd Quarter FY12

- Work on results paper delayed to focus on IWRSS prototype CONUS runs of SAC-HTET

4th Quarter FY12

- Delays getting final reviews by European co-authors and OHD.

1st Quarter FY13

- None

Support Distributed Model Implementation

Core Goal: Provide, then improve, gridded water resource data production capability

Management Lead: Mike Smith

Objective: Provide training and support to RFCs as necessary to support implementation for river, flash flood, and new product forecasting.

Milestones

Task	Due Date	Status
1. Provide training and support to RFCs as necessary to support implementation for river, flash flood, and new product forecasting.	Ongoing	

Accomplishments/Actions

1st Quarter FY12

- Provided guidance to APRFC and HAWAII WFO on QPE derivation and modeling scale issues for DHM-TF issues in Hawaii.
- Developed historical gridded temperature preprocessor (Hydrometeorology Group).

2nd Quarter FY12

- Hydrology Group provided guidance to LMRFC as they began implementation of DHM-TF over their domain.
- Hydrology Group supported APRFC efforts to implement DHM-TF in Hawaii.

3rd Quarter FY12

- APRFC and Hawaii WFO successfully generated historical 1-km QPE and 1-km HL-RDHM connectivity for DHM-TF in Hawaii. Resolved HRAP projection issues.
- Continued Support to LMRFC as they began implementation of DHM-TF over their domain.
- Provided gridded air temperature data to ABRFC for tests of Snow-17 in their western mountainous basins.

4th Quarter FY12

- Stand-alone HL-RDHM running operationally for about 1 month at Hawaii WFO: 6 forecast points and TF for Kauai. Importing and displaying results in CHPS. Considering how to add QPF
- Continued support for LMRFC in the implementation of HL-RDHM over their domain for DHM-TF.

1st Quarter FY13

- Continued support of LMRFC in the development of DHM-TF over their entire domain
- Continued support of Hawaii WFO and APRFC in the runs of DHM-TF
- Began assisting NCRFC with implementation of HL-RDHM.

Problems Encountered/Issues

1st Quarter FY12

- Don Laurine (NWRFC DOH) retired. NWRFC project efforts put on hold until new DOH is hired.
- Suitability of HRAP projection for Hawaii is unclear.

2nd Quarter FY12

- Suitability of HRAP projection for Hawaii is unclear.

3rd Quarter FY12

- None

4th Quarter FY12

- None

1st Quarter FY13

- None

Migration of HL-RDHM Components to CHPS

Core Goal: Provide, then improve, gridded water resource data production capability

Management Lead: Mike Smith

Objective: This proposal covers work to implement the basic HL-RDHM components into the CHPS/FEWS architecture. Work began in FY-09 but funding did not begin until FY-10. It includes the science development, implementation, and testing of the SAC-HTET into CHPS. This project includes elements previously listed under the AHPS Project “Physically-based Modifications to the SAC-SMA”.

Milestones:

Major Task	Due Date	Status
2. Performance testing, prepare for and conduct Gate 4: Basic HL-RDHM components in CHPS.	FY11 Q1	Complete except for Gate 4
3. Implement SAC-HTET into CHPS HL-RDHM: including derivation of soil texture parameters; analysis/evaluation of Noah parametric data extension of SAC-HTET during and specifically after HL-RDHM software modification	FY11 Q4	Completed
4. RFC testing of CHPS HL-RDHM	FY11 Q3	On track Delayed due to RFCs' focus on BOC CHPS implementation
5. Submit a journal article describing the change in the evapotranspiration processes of SAC-HT	FY11 Q4	Completed; Submitted SAC-HT and SAC-HTET papers to Journal Hydrology Sept 28.

Accomplishments/Actions

1st Quarter FY12

- Experimental CONUS runs of SAC-HTET begun at NOHRSC. Resolved issues that arose as part of ‘operationalizing’ the SAC-HTET. Examples include identifying and correcting erroneous temperature and parametric data.
- Worked with EMC to extend the NLDAS 30-year re-analysis over CONUS to generate initial conditions for Jan 1, 2012 start of ‘live’ runs at NOHRSC of SAC-HTET

2nd Quarter FY12

- Successfully executed SAC-HTET over CONUS for period spanning 9/2009-6/2010 at 4-km hourly scale. SAC-HTET was run at NOHRSC and saved states and restarted every 6 hours
- Gained ability in HSMB to run CONUS 4-km hourly executions of HL-RDHM and SAC-HTET on Imac machines, greatly enhancing the diagnosis of any issues.

3rd Quarter FY12

- Began ‘live’ runs of SAC-HTET over CONUS, running on NOHRSC machines and generating prototype products for the IWRSS National Water Center. Data files and CONUS images posted on NOHRSC web page and FTP sites.
- SAC-HTET and SAC-HT companion journal papers revised and near completion.
- Began developing strategy to have SAC-HTET supported as a CHPS component
- Finalized Technical Readiness Level assessment of CONUS implementations of SAC-HTET

4th Quarter FY12

- SAC-HTET and SAC-HT companion journal papers submitted to Journal of Hydrology.
- Developed routine similar to NWSRFS Carry-over transfer (COX) to adjust SAC-HTET states

- when using new set of parameters.
- Corrected the problems with greenness fraction data along west coast.
- Completed 'TRL' document of CONUS SAC-HTET evaluation and presented to Don Cline July 9.
- Worked to merge stand-alone HL-RDHM components into CHPS version of HL-RDHM. These include the ability to use soil texture information directly, and the 'COX' routine above. Final testing needed of the soil texture component.
- Continued to support LMRFC implementation of SAC-HTET and HL-RDHM to support DHM-TF

1st Quarter FY13

- Continued merging (into CHPS) of HL-RDHM advances from the CONUS SAC-HTET activity.

Problems Encountered/Issues

1st Quarter FY12

- Continued very long Linux run times delaying the development and testing of the gridded SAC-HTET

2nd Quarter FY12

- SAC-HTET paper being finalized but delayed due to NASA proposal review
- Some issues with CONUS initial states from EMC on Jan 2012 needed to be resolved such as large snow water equivalent values.

3rd Quarter FY12

- For CONUS SAC-HTET runs, resolved issues with parameters along coasts, generation of daily max min temperatures, mismatch of modeling domains, etc.

4th Quarter FY12

- None

1st Quarter FY13

- Journal review of SAC-HT and SAC-HTET papers took longer than 3 months.

Inundation Mapping

Static Flood Inundation Maps Web-Page Development and Deployment

Core Goal: **Improve Flood Forecast Inundation Maps – Static Maps**

Management Lead: Victor Hom

Objectives:

- 1) Develop AHPS Flood Inundation Mapping (FIM) web page interface,
- 2) Deploy flood inundation maps in a nationally consistent, scientifically sound, and objective manner, and
- 3) Implement program elements to assure quality deliverables and maintenance of viability.

Team Members:

Laurie Hogan – Eastern Region
 Victor Hom – Office of Climate Water and Weather Services / HSD
 Kris Lander – Central Region
 Doug Marcy – National Ocean Service / Coastal Services Center
 Mike Schaffner - Western Region
 Wendy Pearson – Central Region
 Katelyn Costanza – Southern Region

This AHPS Core Goals team has been in operations since Q4 of FY07.

I. FY13 Main Objectives and Task Areas

Main FY13 Objectives:

- (1) Update AHPS Flood Mapping Web Portal and Display
- (2) Provide webinar sessions on AHPS FIM to field offices.
- (3) Implement, via the AHPS web portal, additional flood inundation mapping libraries and provide assistance to the regions for development/implementation of other AHPS flood inundation mapping.

Prioritized Task Areas	Responsible Organization
1. AHPS Flood Mapping Web Portal and Display	NOAA NWS and NOAA CSC
2. Quality Assurance and Consistency of Regional Flood Maps	NOAA NWS and NOAA CSC
3. National Flood Inundation Mapping Guidelines and Program Standards	NOAA NWS, NOAA CSC, and Federal Partners
4. Regional Flood Mapping Development	NOAA NWS, NOAA CSC, FEMA, USGS, USACE, and local Partnerships
5. Maintenance and Servicing Maps	NOAA NWS and NOAA CSC

II. FY13 Milestones

Task Area #1 - AHPS Flood Mapping Web Portal and Display		
Subtask 13-1.1 AHPS Web Portal for Levees and Flood Risk Areas	Due Date	Status

NWS is to coordinate with FEMA and USACE to understand Levee Analysis and Mapping Approach for Accredited and Non-Accredited Levee and develop NWS guidance on how to show the flood risk behind federally certified and uncertified flood levees.,	FY13Q3	Ongoing
NWS is to provide guidance on how to show the flood risk behind federally certified and uncertified flood levees to Orion and enhance AHPS Web.,	FY13Q4	Ongoing, subject to available funds
Subtask 13-1.2 Provide more geospatial intelligence to NWS AHPS Products	Due Date	Status
Expand AHPS Flood Mapping Capabilities to include a broader consumption of FEMA RiskMAP data into AHPS and gain better understanding of the extent of flooding upstream and downstream of the AHPS forecast point.	FY14Q2	Ongoing, subject to available funds from NWS and Partners

Task Area #2 Quality Assurance and Consistency of Regional Flood Maps		
Subtask 13-2.1 Quality Assurance and Phase 2 Quality Control Training Workshop (FIM12-2)	Due Date	Status
Work with CSC on Logistics for Webinar and Workshop	-	Completed
Conduct Flood Mapping Webinars	FY13Q3	Moved to FY13Q3 to ensure webinar materials are relevant for workshop participants
Conduct QAQC Hands-on Workshop	FY13Q3	The decision to provide travel funding to this training was deferred until FY13Q3..

Task Area #3 - National Flood Inundation Mapping Guidelines and Program Standards		
Subtask 13-3.1 Concept of Operations and Requirements for National Flood Inundation Mapping Services	Due Date	Status
Develop Concept of Operations and Requirements Document for a National Flood Inundation Mapping Services per (a) Memorandum of Understanding (MOU) " <i>Collaborative Science Services and Tools to Support Integrated and Adaptive Water Resources Management</i> " with NWS, USACE, and USGS and (b) Charter for National Flood Inundation Mapping Requirements Team.	FY13Q4	Ongoing.
Subtask 13-3.2 Federal Guidelines and Statement of Work Templates (FIM08-2P)	Due Date	Status
Update Federal Guidelines to V.3	-	Completed. Next update is dependent on when there are substantial changes and resources become available.
Update SOW and QAQC Guidance	-	Completed.
Subtask 13-3.3 Partnered Program/Project Management Support Tool (FIM09-7P)	Due Date	Status
AHPS Management System Tools including Scoping Data Sheets	-	On-hold, unfunded, Scoping Data Sheets updated as need arises
QA Inundation/Depth Tools	-	Onhold, unfunded In-kind
QA Metadata Tools	-	Onhold, unfunded In-kind

Task Area #4 - Regional Flood Mapping Development			
Subtask 13-4.1	Eastern Region's Susquehanna River Flood Inundation Libraries	Due Date	Status
	Implement up to 7 Flood Inundation Map Libraries	FY13Q4	Ongoing.
Subtask 13-4.2	Eastern Region's Delaware River Flood Inundation Libraries	Due Date	Status
	Extend DRBC Flood Inundation Map Libraries	FY14Q2	Ongoing
Subtask 13-4.3	Western Region's Flood Mapping for Truckee River and other locations	Due Date	Status
	Implement 2 nd Demonstration Flood Inundation Map Library in WR	-	.
Subtask 13-4.3	Central Region's Flood Inundation Map Libraries	Due Date	Status
	Implement additional Flood Inundation Map Libraries in Central Region	-	Ongoing, subject to available funds from NWS Partners and Stakeholders
Subtask 13-4.4	Southern Region's Flood Inundation Map Libraries	Due Date	Status
	Implement additional Flood Inundation Map Libraries in Southern Region	-	Ongoing, subject to available funds from NWS Partners and Stakeholders
Subtask 13-4.5	QAQC Technical Review and Oversight Support (FIM10-2P)	Due Date	Status
	Provide assistance to the regions for development/implementation of AHPS flood inundation mapping.	-	Completed and on a continual basis

Task Area #5 - Maintenance and Servicing Maps			
Subtask 13-5.1	Maintain AHPS Flood Maps (FIM09-10P)	Due Date	Status
	Evaluate and Prioritize Map Updates	-	Ongoing and As Need basis
	Work with WFO and RFC to update maps	-	Ongoing, but lack of funding
	Provide Revisions on Test Platform for NWS Evaluation	-	Ongoing, but lack of funding
	Implement FIM updates on NWS AHPS FIM Regional Servers	-	Ongoing, but lack of funding

III. FY12/FY13 Accomplishments/Actions

In FY12, the NWS AHPS Flood Inundation Mapping Services were expanded into Idaho, Kansas, and Indiana. The following 15 AHPS FIM libraries were implemented in FY12:

- West Branch Susquehanna at Jersey City, PA - [JRSP1](#)
- Guadalupe River at Victoria, TX - [VICT2](#)
- Tuckasegee River at Bryson City, NC - [TKSN7](#)
- Blanchard River at Ottawa, OH - [OTTO1](#)
- Iowa River at Cedar Rapids, IA - [CIDI4](#)
- Boise River at Boise, ID - [BIGI1](#)
- Rio Grande at Rio Grande City, TX (RGDT2) - [RGDT2](#)
- Rio Grande at Del Rio, TX (DLRT2) - [DLRT2](#)
- Rio Grande at Eagle Pass, TX (EPPT2) - [EPPT2](#)
- Rio Grande at Laredo, TX (LDOT2) - [LDOT2](#)
- Wildcat Creek at Manhattan, KS (MWCK1) - [MWCK1](#)

- Driftwood River near Edinburgh, IN (DREI3) - [DREI3](#)
- White River near Nora, IN (NORI3) - [NORI3](#)
- St. Marys River at Muldoon Br, IN (SASI3) - [SASI3](#)
- Saddle River at Lodi, NJ (LODN4) – [LODN4](#)

In FY12, the Gulf Coast libraries have all been implemented and completed. Thirty-two of the thirty-five projects had enough quality data and hydraulic models for implementation onto the NWS AHPS. Unfortunately, one of the 32 was deactivated as the NWS no longer were issuing forecast and warnings.

In FY13Q1, the following Flood Inundation Maps had to be temporarily withheld:

- Cypress Creek at Westfield, TX – [WFDT2](#)
- Colorado River at Austin, TX - [ACRT2](#)

The forecast and warnings for Cypress Creek at Westfield, TX has changed from reporting stage values to elevation, which requires monies to reprocess the legends from stage values to elevations. The gage for Colorado River at Austin, TX was relocated about a mile downstream, thus the hydraulics would need to be remodeled and maps to be updated. Since no funding has been allocated to maintenance for reprocessing or remapping, the maps for WFDT2 and ACRT2 had to be withdrawn. As of January 2013, there are now 77 active Flood Inundation Map libraries spread across 13 states.

FY13 Q1

Task Area #1 - AHPS Flood Mapping Web Portal and Display

AHPS Web Portal for Levees and Flood Risk Areas

- The Core Goals team collected and reviewed requirements for AHPS to be able to consume FEMA RiskMap data in particular the flood inundation mapping delineation of the floodway, 1%, and 0.2% Annual Chance Floods from FEMA Web Mapping Service and display aerially with Flood forecast webpages. The ability to add other layers such as Historical Flood layers, geocoded E-19 flood impacts was also considered. Orion was allocated 284 hours to work on this development and the SRBC maps. There are also additional resources being provided by FEMA Region 2 for this subtask.
- Separate levee discussions were conducted with USACE by NWS CRH, ERH, SRH, HSD, SERFC, and WFOs Twin Cities, MN and Peachtree City, GA. Current projects with levee systems were reviewed and concepts of showing the flood risk behind levees were discussed for the Mississippi River at St. Paul MN and Ocmulgee River at Macon, GA.

Provide more geospatial intelligence to NWS AHPS Products

- A more prominent link to the YouTube User Guide Video on AHPS Flood Inundation Mapping has been placed on the AHPS FIM page: <http://water.weather.gov/ahps/inundation.php>
- Orion added a new feature for FIM which allows for additional layers to be added over the FIM display with added controls. AHPS CMS now allows NWS to arrange the display order of images 1-14, namely ten custom and four default layers, latter of which include Extent Boundaries and the three floodway images if available. Positive order values will display above all inundation layers. Negative order values will display below all inundation layers. Layers can be arranged relative to the group of images as well. See pages 71-75 of the AHPS CMS Manual dated October 2012.

Task Area #2 - Quality Assurance and Consistency of Regional Flood Maps

Quality Assurance and Phase 2 Quality Control Training

- HSD and CSC held several conference calls to draft, review, and coordinated on an agenda, time schedule, and proposed dates for the training workshop. The training outline and agenda were finalized in early FY13Q1 with the Core Goals team
- The training has been moved from FY13Q2 and tentative for FY13Q3 subject to NWS Senior Leadership approval of funds for participants travel costs.

Task Area #3 - National Flood Inundation Mapping Guidelines and Program Standards

Concept of Operations and Requirements for National Flood Inundation Mapping Services

- The USACE, USGS, and NWS agency POCs and Team representatives met in Reston, VA in November 2013 to kickoff this initiative. Tom Graziano (HSD) is the agency POC and NWS Team Representatives includes Kris Lander (CRH) and Victor Hom (HSD).
- The team is to develop Concept of Operations and Requirements document, which addresses the following goals: (1) define the requirements and technical specifications for static and dynamic flood inundation mapping products and services; (2) evaluate and propose a viable flood-mapping concept of operations that efficiently and effectively leverages each agency's assets to generate inundation products, and (3) evaluate and specify the general requirements for the mutual modeling and information services frameworks (or common operating picture) to support the flood inundation mapping concept of operations.
- IN FY13Q1, the team met bi-weekly and accomplished the following: (1) determined that the customer for the National Flood Inundation Mapping Services (static and dynamic mapping) includes Emergency Managers, Flood Managers, Community Officials, Public, USACE, FEMA, USGS, and NWS, who are engaged in flood fighting, (2) collected agency comments on draft outlines, and (3) consolidated multiple draft outlines into a single outline. For agency POC review.
- The following are the five milestones for this subtask: *Milestone 1* - Requirements and Technical Specifications completed (March 31), *Milestone 2* - Concept of Operations completed (April 30)., *Milestone 3* - Common Operating Picture completed (May 31), *Milestone 4* - POC review period of 2 weeks (June 1 to June 14), and *Milestone 5* - Final Requirements document delivered (July/August).

Partnered Program/Project Management Support Tool

- HSD, CR SSD, and ER HSD expanded the QAQC Checklist into an NWS Product Development Template for FIM. This Product Development Template provides more detail, explanations, and tracking of the requirements for the development of Flood Forecast Inundation Mapping.
- The template has been tested by various partners in Southern, Central, and Western regions.
- This Product Development Template has been incorporated into the QAQC Workshop and NWS is to begin using this with our partners.
- The Product Development Template is being used as a FIM Scoping Sheet during FIM project kickoff.

Task Area #4 - Regional Flood Mapping Development

Eastern Region's Susquehanna River Flood Inundation Libraries (13.4.1)

- IN FY13Q1, the following maps were available Phase 3 QAQC review.

BAIN6	Susquehanna River at Bainbridge, NY
CKLN6	Susquehanna River at Conklin, NY
GNEN6	Chenango River at Greene, NY
OWGN6	Susquehanna River at Owego, NY
RCKN6	Unadilla River at Rockdale, NY
UNDN6	Susquehanna River at Unadilla, NY
WSRN6	Susquehanna River at Windsor, NY
- NWS ERH worked with HSD to conduct the review and to address inundation underneath bridges, highways, and overpasses. Of these 7 maps, HSD had noted the complexity in handling the highway on-ramps, off-ramps, and culvert roads for BAIN6 and CKLN6.
- During the reprocessing in December 2012, ERH also captured step-by-step procedures required to process SRBC maps into NWS AHPS FIM. The intent is to capture these procedures and embed them into a Concept of Operations so that maps can be more seamlessly be produced and integrated into NWS FIM services. These turn-key procedures are also applicable to turning real-time dynamic modeling and mapping into NWS FIM services. The associated graphics to illustrating the step by step procedures were provided to HSD in January 2013.

Southern Region's Flood Inundation Mapping Projects

- LMRFC and HSD had completed QAQC of the shapefiles/depth rasters which USGS Mississippi Water Science Center, in collaboration with MEMA, the city of Hattiesburg, MS, and others, had provided to LMRFC for the Leaf River at Hattiesburg, MS ([HATM6](#)).

- LMRFC provided the FIM data for HATM6 to Orion to process and also produced additional files to make the libraries complete.
- Orion has implemented the FIM library for [HATM6](#) on the development test server and product is undergoing Phase 3 QAQC Review.
- SRH, SERFC, WFO Peachtree City, and HSD completed Phase 2QAQC for Suwanee Creek near Suwanee, GA ([SWEG1](#)) and Sweetwater Creek near Austell, GA ([AUSG1](#)).
- HSD worked with USGS to assemble the needed files for Orion to process.
- As of December 2012, Orion has implemented both of the FIM libraries for SWEG1 and AUSG1 on the development test server and products are undergoing Phase 3 QAQC Review.

Central Region's Flood Inundation Mapping Projects

- CR HSD had completed QAQC review of the shapefiles/depth rasters which USGS Kentucky Water Science Center, in collaboration with the city of Hopkinsville, KY, and others, had provided for the South Fork Little River at Hopkinsville - Bypass, KY ([HLBK2](#))
- CR HSD provided the FIM data for HLBK2 to Orion to process.
- Orion has implemented the FIM library for [HLBK2](#) on the development test server and the product is undergoing Phase 3 QAQC Review.
- Silver Jackets Partnerships are strong in Missouri, Kansas, Minnesota, Indiana, Ohio, and Kentucky. As a result CR is working on several projects which may lead to NWS AHPS FIM for FY13 and FY14. In particular, USACE project at Cross Creek at Rossville, KS ([RSSK1](#)) looks very promising.

Task Area #5 – Maintenance and Servicing Maps

Maintain AHPS Flood Maps

- The forecast and warnings for Cypress Creek at Westfield, TX (WFDT2) has changed from reporting stage values to elevation, which requires monies to reprocess the legends from stage values to elevations. HSD, SR, WGRFC, and HGX worked with Orion to develop possible alternatives to address the issue and restore the FIM libraries for WFDT2. The main problem is that the legends are processed by hard coding and generated to show the stage relative to elevation, since NWS uses predominately flood stages in its warning and forecasting
- There are two recommended alternatives in dealing with the conversion of a stage/elevation based AHPS FIM libraries to an elevation based only library. An interim solution would require 2 hours to reprocess the legend with the following required steps: 1) Reprocess the legend, 2) Repackage KMZ downloads with updated legend. 3) QC, 4) Push to NIDS SVN, and 5) Deploy from NIDS SVN to both MO and MD. The long term solution of 100 labor hours is to revise the hard coding so that any changes would automate the inundation legend reprocessing within NIDS; triggered by an update to the zero-datum inundation field in the AHPS CMS or a change in flood categories. Since Texas and many stations in the country may be converted from stage to elevation NAVD88 to better tie into the built environment and its reference datum, the longer term solution is recommended, but no funds are available for both solutions.

IV. Problems Encountered/Remaining Issues

FY13

Headquarter and regional representatives could scope and collect stakeholder requirements, however, the challenge will be finding sufficient resources to address the latest technology, incorporate newer capabilities, and improve ways to map the flood risks to meet stakeholder needs. Any scoping of requirements and strategic planning will need to be very flexible and adaptable.

Continuing Issues Identified in previous Fiscal Years

General

- The core goal team is having difficulties with setting mid-range project priorities to enhance the program due to the uncertainties of funding. Partnered funding/resources are only for developing AHPS FIM, neither for maintenance nor to address additional requirements.
- HSD needs fiscal and labor resources to develop, collect, stand-up, and maintain a public FIM webpage where best practices and webinars could also be posted.

Inputs and Forcings

Prototyping NMQ for FFMP

Core Goal: Improve the quality of physical inputs and forcings

Management Lead: Ken Howard and Jian Zhang, NSSL; Mary Mullusky and David Kitzmiller, NWS

[**Note:** AHPS funding no longer available for this project; this may be the last report on it.]

Objective: To test a high resolution Cartesian based regional multisensor QPE and QPF as input into FFMP and to facilitate a NCEP implementation of NMQ system for the national creation of QPI products and prototype dissemination to individual RFCs and weather forecast offices. The following project builds upon the FY05 NMQ to FFMP demonstration project and a FAA sponsored project for the implementation of the NMQ 3-D reflectivity mosaic code set within NCEP operational environment. Through an NCEP implementation, the full NMQ product suite can be prototyped and enhanced for potential utilization within RFC operations as well as within WFOs in FFMP.

Milestones FY12-13

Task	Due Date	Status
Based on results, enable communications between National Weather Center MRMS prototype system and regional or field offices	Q1/FY12	Completed – Q2
Coordinate with regional headquarters and MDL staff regarding instructions on enabling NMQ ingest to FFMP-A: FY12Q3	Q3/FY12	Completed – Q2

Accomplishments/Actions

1st Quarter FY12

- NSSL, ER, and MDL staff agreed that the Q2 5-minute precip rates would be cropped to fit WFO domains and would be provided in two formats. The AWIPS netCDF format is needed for those offices using AWIPS, and the GRIB2 format is needed for offices who have switched to AWIPS II.
- Laurie Hogan (ER) worked with various WFOs to create a list of lat/lon boxes for each of their watch areas and provided a spreadsheet. These bounds were later adjusted to better align with the Q2 domain (bumped out slightly).
- ER and NCEP staff determined proper GRIB2 headers for data transmitted in that format
- NSSL provided Laurie with example data for both file types in late December. The test WFOs for this were BTV, LWX, OKX, PBZ. Laurie requested that Tom Filiaggi review the AWIPS netCDF example files. The initial feedback is that the AWIPS netCDF files will work
- Some real-time transmission tests for the above sites were carried out early in Q2.

2nd Quarter FY12

- National Weather Center (NWS) - MRMS prototype is complete, with systems at NSSL, ER, and several WFOs in ER and CR
- Real-time transmission to several ER [and CR] WFO's is being carried out
- Initial feedback from WFO's is positive, indicating the Q2 inputs contribute to flash flood monitoring operations
- Instructions on enabling NMQ ingest to FFMP-A complete for AWIPS 1
- NSSL is establishing a server for the dissemination of the following products, in GRIB2 format, for access by all RFCs and FOs:
 - CREF
 - CREF_1HR_MAX

GaugeCorr_QPE_01H
 GaugeCorr_QPE_03H
 GaugeCorr_QPE_06H
 GaugeCorr_QPE_12H
 GaugeCorr_QPE_24H
 GaugeCorr_QPE_48H
 GaugeCorr_QPE_72H
 GaugeOnly_QPE_01H
 GaugeOnly_QPE_03H
 GaugeOnly_QPE_06H
 GaugeOnly_QPE_12H
 GaugeOnly_QPE_24H
 GaugeOnly_QPE_48H
 GaugeOnly_QPE_72H
 HSR_PrecipRate
 HSR_QPE_01H
 HSR_QPE_03H
 HSR_QPE_12H
 HSR_QPE_24H
 HSR_QPE_48H
 HSR_QPE_72H
 HybridScanRefl
 MaxExpectedHailSize
 Model_0degC_Height
 MtnMapper_QPE_01H
 MtnMapper_QPE_03H
 MtnMapper_QPE_06H
 MtnMapper_QPE_12H
 MtnMapper_QPE_24H
 MtnMapper_QPE_48H
 MtnMapper_QPE_72H
 PrecipFlag
 PrecipPhase
 ProbSevereHail
 SevereHailIndex
 VIL
 VIL_Density

- No further AHPS funding is available for the project; will likely terminate reports this quarter

3rd Quarter FY12

- Completed new on-line tutorial for NMQ QPE products - nmq.ou.edu
- Completed and implemented 'wide screen' verification real time webpage for NMQ Q2, ORPG dual pole QPEs - nmq.ou.edu/QVS-AppSuite-QPEGaugeCompare.html
- Conducted webinar on NMQ and Q2 QPE products for Eastern and Central Region forecast offices.
- Completed purchase of new server to expand the creation and dissemination of Q2 QPE Grip2 formatted files for ALL FOs. Server will be put into service in Q4.

4th Quarter FY12

- – No report submitted –

1st Quarter FY13

- Implemented three DP-based CONUS products in the MRMS system
 - QPE

- Precip/no Precip
- Provided evaluation work to the ROC

Problems Encountered/Issues

1st Quarter FY12

- Staff are working to reduce latency times between NSSL generating platform and the ERH hub

2nd Quarter FY12

- It appears no FY12 funding is available; reports may be terminated after this quarter.
- Instructions for using NMQ data in AWIPS II are not complete.

3rd Quarter FY12

- – None this quarter –

4th Quarter FY12

- – No report submitted –

1st Quarter FY13

- – None this quarter –

Short-range radar-based quantitative precipitation forecasts

Core Goal: Improve the quality of physical inputs and forcings

Management Lead: David Kitzmiller

Objective: To develop and deliver a statistically-based 0-6 hour probabilistic quantitative precipitation forecasting system using remote-sensor and numerical prediction model input. The system is based on a Model Output Statistics approach requiring several years' data. Most work for which funding is requested is to be done in first two years.

Milestones

Task	Due Date	Status
1. Archive necessary radar, lightning, and RUC2 numerical model output	Continuous	Ongoing – started FY09 Q2
2. Develop 6-h extrapolation prediction algorithm and codes based on operational High-Resolution Precipitation Nowcaster (HPN)	FY09/Q4	Done
3. Construct dataset with collocated radar extrapolation forecasts, satellite precipitation extrapolation forecasts, RUC2 precipitation forecasts, and Stage4 verifying precipitation, for available CY2009 data	FY10/Q1	Done
4. Deliver interim report on data evaluation, including CONUS-wide statistics on RUC2 and radar forecast correlations with observed precipitation	FY10/Q2	Done – EWRI conference preprint
5. Prepare and submit OSIP documents for implementation process – Completed HOSIP Gate2 review as a research project, to be followed on by an implementation task	FY10/Q3	HOSIP Gate2 review passed in FY10/Q2
6. Assemble statistical dataset and develop regionalized probability equations based on CY2009-2010 input data	FY10/Q4	Completed
7. Prepare a journal article on initial results from CY2009-CY2011 data	FY11/Q1	HOSIP gate3 conditionally passed in December; follow-up work on HOSIP documentation completed Q2 Slipped to July 2012; anticipate Q1 FY2013 Further slip to CY 2013
8. Collaborate with NSSL hydrometeorology staff to implement real-time codes in MRMS system	FY13 Q3	

Accomplishments/Actions

1st Quarter FY12

- Conditional pass of HOSIP Gate3 in December
- Gave general seminar on results in December
- Got OHD management review of journal manuscript
- Initial planning to test real-time output in MARFC prototype flash flood prediction system using a version of the Distributed Hydrologic Model – Threshold Frequency approach – if accepted, to be started in CY 2012

2nd Quarter FY12

- Completed corrections to science technical document following HOSIP review

- Continue to archive NMQ (radar) and RUC inputs to expand statistical database for future re-derivation of probability and amount equations
- Delays in correcting the journal manuscript due to other task priorities – plan to complete in May 2012
- Run the forecast model in real time during events of interest
- MARFC prototype flash flood prediction system testing/development is on indefinite hold due to budget issues
- Had initial discussions with NSSL staff, leading to a tentative plan to implement the forecast package within the MultiRadar-Multisensor (MRMS) system that supplies the radar input

3rd Quarter FY12

- Had to modify scripts and codes in real-time prototype package to accommodate change of RUC model to new Rapid Refresh model in May.
- Initial work with NSSL staff to port the QPF package into MRMS
- Worked on journal article - delivery of final journal article delayed to incorporate suggestions from coauthors

4th Quarter FY12

- Handed off code and scripts to run the 0-6hqpfc package within NSSL MRMS – final implementation still pending
- Sent out fresh analysis/verification based on April-September 2011 data to journal coauthors for review (early October).

1st Quarter FY13

- Coauthors reviewed the draft journal article and suggested an additional form of product verification, namely Fractions Skill Score. These were calculated in December.
- The manuscript is being revised to include the Fractions Skill Score results
- Recovered the ability to run real-time forecasts within the OHD development system
- Revised code for the real-time package to be run in NSSL-MRMS was sent in December. Further coordination is needed to confirm it runs properly there.

Problems Encountered/Issues

1st Quarter FY12

- None

2nd Quarter FY12

- Delivery final journal article delayed (see above)
- MARFC prototype flash flood prediction system testing/development is on indefinite hold due to budget issues

3rd Quarter FY12

- Delivery of final journal article delayed to incorporate suggestions from coauthors

4th Quarter FY12

- Lost most recent version of real-time operating scripts in September with major hardware failure in OHD. Have not yet recovered as of Sep 30th.

1st Quarter FY13

- Other priority tasks continue to delay final completion with delivery of journal manuscript and MRMS codes.

Gridded Hydrometeorological Forcings for Community Hydrologic Prediction System (CHPS) – FY10-FY11

Core Goal: Improve the quality of physical inputs and forcings

Management Lead: David Kitzmiller

Objectives: To facilitate RFC studies on biases or statistical differences between current operational basin-average forcings (precipitation, temperature, potential evapotranspiration [PET], and freezing level) and new gridded versions such as are intended to be used in CHPS. In many instances the forcings now entering the river forecast system are calculated from a weighted sum of point measurements; operational practice is shifting to calculating all basin-average forcings from grids, and in some documented instances the grid calculation is biased relative to point-based values, or relative to the calibration dataset. We will consolidate and summarize results reported by RFCs into a final document;

To consolidate and summarize any results on the impact of the new gridded forcings on hydrologic simulations with NWSRFS;

Identify methodologies and any ongoing projects for deriving a gridded calibration dataset of precipitation, temperature, and PET for all RFCs, based on in-house reanalysis, Analysis of Record (AOR), or other means; produce a report on preferred options for generating long-term calibration datasets for these variables at 4-km, 1-hour resolution;

Assist and coordinate with RFCs in cataloging archives of point and gridded hydrometeorological data using in constructing calibration datasets.

Proposed Milestones:

Task	Due Date	Status
9. Archive forcings data from CAT sites (ABRFC, NERFC, CNRFC, NWRFC)	Continuous	Ongoing – started FY09 Q4
10. Initiate real-time archive development from all remaining RFCs	Initiate FY10/Q2	Ongoing at most sites – FY10 Q2
11. Document statistical differences between point-based and gridded forcings from MPE, Mountain Mapper/Daily QC, GFE, and report on findings.	FY10/Q3	Results reported from all CAT RFCs
12. Execute parallel streamflow simulations driven by point-based and grid-based basin average precipitation, temperature; report on magnitude of differences in simulations and differences in quality relative to gauge observations	FY10/Q3	Results reported from ABRFC, CNRFC, NERFC
13. Coordinate with RFC staff to locate historical point or gridded inputs (precipitation, temperature, cloud cover, winds, relative humidity) used to construct hydrologic calibration datasets – needed for either development of new datasets or verification of calibration datasets from an outside source such as AOR.	FY11/Q4	Revised later when OHD management requested time to review this plan

14. Report on potential and preferred methods of deriving gridded calibration datasets (other than precipitation and PET) of at least 50 year duration – possibly a re-analysis of historical data, or an external source such as the Analysis of Record (AOR) now under development, possibly other methods of reanalysis. Calibration datasets will be ~4-km mesh length, 1-h time series.	FY11/Q4	RTi scheduled report delivery FY12/Q2 Complete
15. Report on potential and preferred methods of deriving gridded precipitation calibration dataset , 50-year duration, including reanalysis with archive of RFC raingauge and radar data; available satellite products, and disaggregation of climatic datasets with daily-to-monthly total precipitation	FY11/Q4	RTi scheduled report delivery FY12/Q2 Complete
16. Report on potential and methods of deriving gridded potential evapotranspiration (PET) calibration dataset , focusing on geostationary satellite estimates of cloud cover and/or surface radiation balance, and reanalysis estimates of radiation balance, wind, temperature, and humidity.	FY11/Q4	Now includes tasks from original CHPS PET task from FY09
17. (Tentative as of FY11 Q1): report on potential impact of PET forcings in calibration, to assess any impact of use of real-time estimates vs. application of local climatic values on hydrologic simulations	FY12/Q1	
18. Evaluate methods of improving MPE/DQC disaggregation of multi-hour precip accumulations to 1-h , including spatial interpolation of 1-h radar QPE when necessary, use of reanalysis precipitation forecasts	FY12/Q1	Done – see Q3 FY12 item below
19. Re-analysis for precipitation from point (gauge) observations: develop offline capability for gridded record of precipitation for ≥ 10 years. Report on methods for further disaggregating to hourly time series.	FY12/Q2	Done – see Q3 FY12 item below
20. Re-analysis for precipitation from radar/remote sensor observations: Determine if CPC and/or NCDC efforts to produce long-term high-resolution gridded precipitation are moving forward. Depending on schedules, either prepare to utilize one of these sources or re-analyze existing StageIII/StageIV grids using external high-reliability sources such as PRISM monthly totals.	FY12/Q2 Now FY12/Q4	In progress as of June
21. Reanalysis for sky cover and remote-sensor PET: Determine availability/reliability of RTMA or research sky cover datasets; create PET grids from these data and temperature, wind and relative humidity information from NARR	Deferred for work on other elements	

22. Deliver hourly temperature and precipitation grids on 4-km HRAP projection, covering 1981-2010 period, for CONUS and surrounding contributing areas.	FY13 Q4	Per directive of latest IWRSS forcings report, Nov. 2012
---	---------	--

Accomplishments/Actions

1st Quarter FY12

- IWRSS forcings team (Schneider, Fall, Kitzmiller) completed a report on possibilities for generating high-resolution grids of real-time hydrometeorological forcings, with implications for retrospective forcings (November)
- RTi staff continued work on their report on data sources and reanalysis methods for precipitation and temperature
- For the RTi report, RTi and OHD staff conducted phone interviews with staff at two RFCs, NCEP-CPC, and NESDIS-CIRA
- Filed a draft project plan late in the quarter – HOSIP gate2 time yet TBD
- Necessary background work on determining areas of effective radar coverage continues
- Background work on methods of merging information from sites reporting only daily max/min and sites reporting hourly temperatures continues

2nd Quarter FY12

- Riverside Technology (RTI) staff delivered two drafts of their report on potential inputs, analysis, and assessment methods for temperature and precipitation calibration analyses of record (AORs). OHD, HSD, and field staff are now reviewing and providing comments. RTI has reserved some time to make final revisions.
- Have made some revisions to the draft calibration AOR project plan, based on feedback on the RTI report thus far.
- The temperature (MAT) calibration preprocessor has been revised to generate point 1-h temperature values from daily maximum/minimum values. After some experimentation, a curve fit between a prescribed daily maximum and minimum time, based on cosine functions, will be used. Little or no benefit was obtained by trying to apply available hourly observations to the curve fit.
- Derived 10-year (2002-2011) daily precipitation amount and occurrence climatologies, on the national 4-km HRAP grid, based on StageIV (gauge-radar), StageII (radar-only), and Climate Prediction Center (gauge-only) analyses. Radar coverage artifacts are clearly apparent. A method for objectively specifying zones of radar coverage and gauge/radar bias corrections is being tested.
- Work is ongoing for an offline Multisensor Precipitation Estimator (MPE), functionally equivalent to the AWIPS MPE, that will be used to merge gauge-radar-satellite precipitation inputs. It's being tested on data in the San Francisco/Sacramento region.
- Group participated in a multi-office 1-day workshop on needs for real-time and retrospective precipitation analyses (Feb 8). Reviewed resulting recommendations.

3rd Quarter FY12

- RTI staff delivered final report on inputs and methods for forming calibration AOR for temperature and precipitation
- Based on this report and other research, we've outlined a plan to use reanalysis, remote sensor (radar, satellite), and gridded climatic inputs to form a multidecade background hourly record of temperature and precipitation – to be augmented in a final step with point surface observations to be selected by end users at RFCs and within USGS (see items 10, 11 above)
- Plan presented to RFC staff at DOH Virtual Workshop in June, and to USGS partners later in July. There's general concurrence with the plan.
- Targeting Sep 2012 for delivery of initial reanalysis/remote-sensor grids.
- An MAT preprocessor option to generate high-resolution hourly temperature grids from time series is being added to the software – documentation forthcoming in 4th quarter

4th Quarter FY12

- We've carried forward with developing high-resolution gridded climatic datasets for monthly mean precipitation, daily precipitation frequency, and max/min temperature. Newly-available PRISM grids and station climatic normal for 1981-2010 from NCDC and Mexico were used.
- The climatic grids were used to assess bias in NARR and NLDAS precipitation datasets
- Some new requirements might be added based on considerations for IWRSS/NWC initial operating capability. We've discussed some possibilities with the IOC team; these include developing climatology based corrections for first-guess forcings, which will likely be taken from the Rapid Refresh model
- Plans are being re-scoped based on new requirements and some slowdowns in data exploration and processing

1st Quarter FY13

- We have a target set of products to be delivered by 1 Oct 2013, based on initial IWRSS/NWC planning. That is, a set of NLDAS forcings downscaled to the 4km HRAP grid and bias adjusted according to 1981-2010 climatology. The dataset will be hourly and will extend through at least the 1981-2010 period.
- Work on defining precipitation and temperature climatology to constrain the long-term record is ongoing, per the items below.
- New 4-km 1981-2010 precipitation and temperature climate grids for much of North America were supplied by NCDC staff. These are proving useful for regions not covered by the new PRISM datasets
- We are awaiting delivery of new station climate normals for 1981-2010 from Environment Canada. These will be used to estimate precipitation frequency, as an additional constraint to the mean monthly precipitation.
- Gridded mean hourly temperatures for 0000, 0300, ..., 2100 UTC have been developed from NCDC station data and PRISM and NCDC gridded monthly mean Tmin and Tmax. Mean hourly temperatures from 240 NCDC climate stations and other stations over Canada and Mexico were used to develop climatic diurnal temperature cycle information. These mean hourly temperature grids will be used to constrain the downscaled NLDAS hourly temperature fields.

Problems Encountered/Issues

1st Quarter FY12

- Due to shifting scope of the work, HOSIP gate2 dates for the original calibration AOR effort continue to be delayed. Gate2 will be set after review of the IWRSS team and RTi calibration reports, likely in FY12/Q3

2nd Quarter FY12

- Due to shifting scope of the work, HOSIP gate2 dates for the original calibration AOR effort continue to be delayed. Gate2 will be set after review of the IWRSS team and RTi calibration reports, likely in FY12/Q3

3rd Quarter FY12

- Some time lost due to confusion over status of the one non-FTE employee on the project – the individual was eventually retained on the project
- HOSIP gate2 continues to be delayed while we get buy-in from RFC and USGS partners – current plan appears acceptable based on feedback from RFC staff at DOH virtual workshop, and through meetings with USGS staff

4th Quarter FY12

- Some time and momentum were lost due to over 1 week of computer downtime in September
- In general, progress on data exploration and synthesis slower than hoped for.
- Plans are being re-scoped.

1st Quarter FY13

- Possibility that work might be re-scoped yet again, since the IWRSS/NWC report is being revised.

Flash Flood Services

Distributed Hydrologic Model with Threshold Frequencies (DHM-TF)

Core Goal: Improve forecasts of fast response hydrologic events and improve relevant distributed hydrologic model spatial display and analysis tools (DHM-SDAT)

Management Lead: Michael Smith

Objective: Understand the nature of the model errors when running a distributed hydrologic model forced by WFO type data streams (e.g. 15 minute resolution observations and nowcasts). Do additional historical precipitation analysis to support the threshold frequency approach. Collaborate with the Baltimore/Washington, Binghamton, and Pittsburgh WFOs to evaluate real-time and retrospective DHM-TF simulations. Create and modify DHM output visualization tools guided by input from OHD and field offices.

Milestones

Task	Due Date	Status
1. Implement Snow17 within BGM WFO DHM-TF operations	FY13 Q3	Ongoing
2. Implement DHM-TF at Baltimore/Washington WFO	FY10 Q3	Complete
3. Create and/or modify data visualization tools as needed	FY14 Q1	Ongoing
4. Recommend high level requirements for operational development	FY13 Q3	Ongoing
5. Publish results	FY13 Q2	Ongoing

Accomplishments/Actions

1st Quarter FY12

- Completed evaluation of DHM-TF for several test cases over PBZ, BGM, and LWX domains, and completed draft of DHM-TF evaluation report.
- Continued to work with staff at WFO BGM resolve problems related to transmission of MPE data to the WFO from the surrounding RFCs, and to resolve problems in obtaining RTMA data
- Began discussions with APRFC and Hawaii WFO centering on use of DHM-TF at WFO Hawaii.

2nd Quarter FY12

- Completed DHM-TF evaluation report and distributed to RFC, WFO, and HQ audience
- Provided assistance to APRFC and Hawaii WFO centering on use of DHM-TF at WFO Hawaii.
- Provided assistance to LMRFC centering on use of DHM-TF at WFO Lake Charles.
- Modified xmrgtokml visualization program to allow for increased number of contour levels, plotting options, and color schemes

3rd Quarter FY12

- Worked on deriving a seamless CONUS connectivity file and associated routing parameters which will support large-domain DHM-TF simulations.
- Continued to provide assistance to APRFC and Hawaii WFO centering on use of DHM-TF at WFO Hawaii.
- Continued to provide assistance to LMRFC centering on use of DHM-TF at WFO Lake Charles.
- Created automated set of software to download and visualize NOHRSC CONUS SAC-HTET/Snow17 simulations

4th Quarter FY12

- Continued to work on deriving a seamless CONUS connectivity file and associated routing parameters which will support large-domain
- Continued to provide assistance to APRFC and LMRFC in their efforts to get DHM-TF up and running at their locations

1st Quarter FY13

- Completed first version of seamless CONUS connectivity file and associated routing parameters. Currently addressing connectivity problems discovered in the file.
- Continued to provide assistance to APRFC and LMRFC in their efforts to get DHM-TF up and running at their locations

Problems Encountered/Issues**1st Quarter FY12**

- None

2nd Quarter FY12

- None

3rd Quarter FY12

- None

4th Quarter FY12

- Extensive OHD disk failures impacted ability to conduct DHM-TF related research and support and slowed overall progress.

1st Quarter FY13

- None

Evaluate Gridded Flash Flood Guidance (GFFG) Approaches

Core Goal: Improve forecasts of fast response hydrologic events

Management Lead: Michael Smith (Project Lead: J.J. Gourley)

Objective: Quantitatively evaluate the ABRFC and OHD TF-GFFG approaches. Use observed streamflow data from small basins, grid inter-comparison techniques, and new verification data collected by NSSL. Evaluate NOAA-NESDIS percent impervious surface area (ISA) data for modeling applications in urban/suburban basins.

Milestones

Task	Due Date	Status
6. Finalize and check TF-GFFG codes	FY10 Q3	Complete for 1 hr GFFG
7. Complete initial assessment of impervious surface area data for small basins	FY10 Q3	This should be re-scoped as a separate project.
8. Continue assessment of flash flood events and utility of SHAVE data	FY10 Q4	Complete
9. Assemble flash flood guidance values from 2006-present for all RFCs	FY11 Q2	Complete
10. Create CONUS-wide flash flood database using USGS streamflow observations	FY12 Q2	Complete
11. Produce DHM-TF values for RFCs with sufficient StageIV archive	FY12 Q3	Complete
12. Establish benchmark skill of operational FFG and GFFG methods over CONUS	FY12 Q4	Complete
13. Compare DHM-TF skill to operational FFG and GFFG skill	FY13 Q1	Pending funding
14. Evaluate FFG, GFFG and DHM-TF for flash flooding cases, with a focus on the predictability of specific impacts	FY13 Q2	Pending funding
15. Prototype products focused specifically on flash flooding impacts	FY13 Q3	Pending funding

Accomplishments/Actions

1st Quarter FY12

- Initial code has been written to objectively evaluate CONUS-wide FFG and GFFG using flash flood observation database.
- PI Gourley supervised the research of a visiting graduate student from the Universite Joseph Fourier, Grenoble, France. The graduate student completed his project on including specific impact classes to the SHAVE and NWS Storm Data observation datasets. He then used these reports to assess the spatial behavior of flash flood impacts during events.
- Server to host a variant of the DHM-TF method, forced with real-time Q2 observed rainfall, has been purchased and configured.

2nd Quarter FY12

- Flash flood database comprised of observations from NWS StormDat, SHAVE, and USGS has been completed.
- Variant of DHM-TF method is now running in real-time over the ABRFC region with rainfall forcing from the Q2 rainfall at 1-km/5-min resolution.
- Graduate student from Universite Joseph Fourier (Martin Calliano) has presented the impact classification of SHAVE reports at the European Geophysical Union's session on flash flooding.

3rd Quarter FY12

- Description of flash flood database comprised of observations from NWS StormDat, SHAVE,

and USGS has been submitted to BAMS.

- Description of impact classification of SHAVE and NWS StormDat data has been submitted to Journal of Hydrology.
- Evaluation of CONUS-wide FFG, FFPI, and GFFG has been completed.

4th Quarter FY12

- Description of flash flood database comprised of observations from NWS StormDat, SHAVE, and USGS has been accepted with minor revision for publication in BAMS.
- Description of impact classification of SHAVE and NWS StormDat data has been accepted for publication in the Journal of Hydrology.
- First draft of paper describing CONUS evaluation of FFG, FFPI, and GFFG has been completed and is undergoing revision.

1st Quarter FY13

- Description of flash flood database comprised of observations from NWS StormDat SHAVE, and USGS is now in press in *BAMS*.
- Graduate student, Race Clark, presented the CONUS-wide evaluation of FFG at the AMS annual conference.
- Paper describing CONUS-wide evaluation of FFG and intercomparison of FFG, FFPI, GFFG, and DFFG has been submitted to *Wea. Forecasting*.
- Prototype flash-flood prediction system, NMQ-FLASH, has been awarded funding by NASA. Initial demonstration with a single member running at 1km/5min is running in real-time over the CONUS.
- PI Gourley presented the FFG results as well as NMQ-FLASH in the NWS Research and Innovation Transition Team seminar series.
- Submitted a proposal in response to the Sandy Supplemental bill that will deploy NMQ-FLASH (along with other radar-based hydrologic applications) at the National Water Center.

Problems Encountered/Issues

1st Quarter FY12

- There are still some IT-related delays in accessing the USGS database of streamflow over the US. Some of the data can now be read, and we have dedicated an entire computer to this ongoing task.

2nd Quarter FY12

- Uncertainties in graduate student funding means we may have to move Mr. Race Clark to another project once his thesis project on CONUS-wide evaluation of operational flash flood guidance approaches is completed (most likely by the end of summer).

3rd Quarter FY12

- There is no funding to support Mr. Clark's research on the CONUS-wide evaluation of operational flash flood guidance. Thus, it is unlikely additional reporting on this project will be made, once Mr. Clark is moved to another project.

4th Quarter FY12

- Mr. Race Clark has been moved to a NASA-supported project on CONUS-wide flash flood prediction.

1st Quarter FY13

- Lack of AHPS funding has caused us to redirect focus on the development of NMQ-FLASH rather than continued analyses of FFG, GFFG, comparisons to DHM-TF, etc.
- The lack of AHPS funding has also impacted the NWS National Precipitation Verification Unit. Apparently, they are no longer archiving CONUS FFG mosaics, thus preventing future studies to evaluate the methods.

Improve Guidance for DamBreak Forecasting

Core Goal: Improve forecasts of fast response hydrologic events

Management Lead: Hassan Mashriqui

Objective: Identify a nationally supportable, consensus set of dam break modeling procedures and document them in a NWS Dam Break Forecasting Guidance Document. Provide any prototype tools necessary to implement these procedures. Identify formal software engineering requirements to develop improved tools

Note: (This project was completed in FY12 Q4. This is the last quarter it will be reported on)

Milestones*

* FY10 milestones in this project were substantially delayed. See "Problems Encountered" for explanation. Revised due dates are provided below.

Task	Due Date (original)	Status
1. Coordinate with Army Corps of Engineers to get updates on the NID database and identify how these updates are used at RFCs and WFOs.	FY09 Q4	Complete
2. Write guidance document for existing procedures (first draft)	FY11 Q2 (FY10 Q3)	Complete.
3. Deliver prototype GIS-based SMPDBK tool (GeoSMPDBK)	FY11 Q2 (FY10 Q3)	Complete
4. Add ability to quickly map SMPDBK results to ArcGIS Toolkit	----	FEMA contractor is using our code and will develop a new tool that has this capability.
5. Revisit Rules of Thumb and include findings in final report	FY11 Q2 (FY10 Q4)	Complete
6. Examine deficiencies in DamCrest data; recommend short-term workarounds and medium term functional requirements for software enhancements	FY11 Q3 (FY10 Q4)	Complete
7. Peer review of guidance and GeoSMPDBK.	FY11 Q3 (FY10 Q3)	Complete.
8. Revisions to guidance document and GeoSMPDBK	FY11 Q3 (FY10 Q4)	Complete
9. HOSIP Gate 3	FY11 Q4 (FY10 Q4)	Complete
10. Conference presentation (ASDSO)	FY11 Q4	Complete
11. Evaluate Dewberry/URS enhanced version of GeoSMPDK	FY12 Q2	Seann (MARFC) provided feedback on first beta version of Dewberry software

Accomplishments/Actions

1st Quarter FY12

- Continued support to RFC SMPDBK users.
- Provided initial feedback on a preview of URS/Dewberry enhanced GeoSMPDBK tool (Jan. 20, 2012). Expect to get a chance to beta test later in FY12 Q2.

2nd Quarter FY12

- Provided additional feedback to Dewberry. Still planning to test their software when the beta

version becomes available. Will likely occur in Q3.

3rd Quarter FY12

- Provided feedback on first beta version of Dewberry software. We are expecting a second beta version. Seann is willing to test at MARFC and provide feedback.

4th Quarter FY12

- Seann (MARFC) provided feedback on first beta version of Dewberry software. Seann is willing to test at MARFC and provide feedback.

1st Quarter FY13

- GEO-DamBREACH is the latest tool and was completed in August 2012 and beta tested by several states including, Virginia, Kentucky, North Carolina, Iowa, Mississippi, and the National Weather Service. The toolset is currently undergoing a DHS review for public release in 2013. Dr. Seann Reed and James Halgren were integral to its success.

Problems Encountered/Issues

1st Quarter FY12

- None

2nd Quarter FY12

- None

3rd Quarter FY12

- None

4th Quarter FY12

- None

1st Quarter FY13

- None

FFMP Small Basin Support

Core Goal: Improve forecasts of fast response hydrologic events

Management Lead: Ami Arthur, NSSL

Objective: To provide training and assistance to all WFOs for customization of the FFMPA small-basin shapefile datasets, to coordinate and facilitate the sharing of customized files to prevent duplication of effort among WFOs, and to establish a repository for base and derived datasets and other information relevant to Gridded Flash Flood Guidance.

Milestones

Task	Due Date	Status
1. FFMPA Dataset Tier II/ III Customization Webinars	Jan 2010	Completed
2. Develop a repository for base and derived datasets and other information relevant to Gridded Flash Flood Guidance (GFFG).	Sept. 30, 2010	Completed
3. Host, maintain, and update the National FFMP Basin Repository and the FFMP Basin Customization Repository, and continue to provide instructions, training, and technical assistance to FFMP dataset users.	Sept. 30, 2011	Ongoing

Accomplishments/Actions

1st Quarter FY12

- A possible solution to the AWIPS-II shapefile topology issue has been found. A script has been developed for ArcGIS that will eliminate the “dangling” polygons that appear to be causing the problem. Using the script, these areas are separated from their main basin polygon and then merged with a different adjacent basin polygon so that they are no longer “dangling”. Most of the dangling polygons are very small in area (generally less than 0.01 km²), so the effect of merging them with a different adjacent basin polygon is insignificant in most cases.

We are awaiting the response from the AWIPS-II FFMPA team regarding whether or not this is indeed the solution to the issue.

- We continue to receive and respond to various FFMPA dataset user requests and needs.

2nd Quarter FY12

- We continue to receive and respond to various FFMPA dataset and customization requests and needs. During this quarter, we defined additional land areas between the coastal basins in MTR’s current FFMPA shapefile, and provided help with the FFMPA shapefiles in AWIPS-II when needed.

3rd Quarter FY12

- During this quarter, considerable time was spent implementing the solution to the AWIPS-II shapefile topology issue.

4th Quarter FY12

- We continue to make progress toward implementing the solution to the AWIPS-II FFMP shapefile topology issue.

1st Quarter FY13

- We have continued to work on the solution to the AWIPS-II FFMP shapefile topology issue, and have continued to provide support to FFMP dataset users.

Problems Encountered/Issues

1st Quarter FY12

- none

2nd Quarter FY12

- none

3rd Quarter FY12

- In April, the machine that houses and serves all of the spatial data repositories (the National FFMP Basin Repository, the FFMP Basin Customization Repository, and the Hydrologic and GFFG Repository) failed. This machine served its NWS and other users well for six years, but unfortunately we do not have the necessary resources to replace it at this time. The data from these repositories is still available upon request and will be delivered via ftp.

4th Quarter FY12

- none

1st Quarter FY13

- none

Routing (Hydraulics)

Transition to HEC-RAS: Model Development and Implementation

Core Goal: Improve the routing techniques used to connect forecast locations

Management Lead: Hassan Mashriqu

Objective: Support RFCs in the transition to HEC-RAS.

Note: (This project was completed in FY12 Q4. This is the last quarter it will be reported on)

Milestones*

Task	Due Date (original due date)	Status
Support FLDWAV/DWOPER conversions for non-CAT RFCs.	FY11 Q4 (FY10 Q4)	Complete
Assist with HEC-RAS configuration in CHPS as needed and HEC-RAS troubleshooting during parallel operations.	FY11 Q4 (FY10 Q4)	Complete
Assist in the transitioning of Red River flood mapping service to CHPS.	FY11 Q3 (FY10 Q4)	Complete.
Recommend to LMRFC how to segment Mississippi HEC-RAS models operationally.	FY11 Q2 (FY10 Q4)	Complete.
Help coordinate a NWS HEC-RAS Workshop on advanced topics.	FY11 Q2 (FY11 Q1)	Complete.
HOSIP Gate 3	FY11 Q4	Complete.

Accomplishments/Actions

1st Quarter FY12

- Examined impacts of boundary conditions in three LMRFC Mississippi models and recommended merging their three models into one.
- Worked with HSEB to provide scripts to NCRFC that will enable them to continue using their Red River of the North mapping system with CHPS for the 2012 flood season.
- Miscellaneous HEC-RAS related support for LMRFC, WGRFC, and MARFC.

2nd Quarter FY12

- Completed work to enable NCRFC to continue using their Red River of the North mapping system with CHPS.
- Held Gate 3 meeting.

3rd Quarter FY12

- (Nothing this quarter)

4th Quarter FY12

- (Nothing this quarter)

1st Quarter FY13

- Nothing this quarter

Problems Encountered/Issues

1st Quarter FY12

- None.

2nd Quarter FY12

- None.

3rd Quarter FY12

- None.

4th Quarter FY12

- None.

1st Quarter FY13

- None.

River-Estuary-Ocean Modeling to Enhance Operational River Forecasting -- Chesapeake Bay Study Area

Core Goal: Improve the routing techniques used to connect forecast locations. Improve the quality of physical inputs and forcings (e.g. wind data into hydraulic models).

Management Lead: Hassan Mashriqui

Objective: Provide an accurate hydraulics model that extends from river mouths upstream to at least existing forecast points and beyond if necessary to achieve accuracy. Provide accurate river flow forecasts to NOS operational estuary models. Evaluate 2D/3D models or a combination of HEC-RAS and 2D/3D models to meet the goals. Evaluate and document appropriate boundary conditions, including water level and flux boundary conditions at the downstream boundary and wind forcings on the water surface.

Milestones.

FY11 Milestones for Merged Project

Task	Due Date (original)	Comments
1. Compare HEC-RAS, CBOFS2, SLOSH/ET-Surge, Sobek 1D, and ADCIRC with wind	FY11 Q1	Complete
2. Submit drafts of two journal articles	FY11 Q2 (FY11 Q1)	Complete. Two articles were merged into one.
3. Finalize journal articles	FY11 Q3 (FY11 Q2)	Submitted one article to Journal of Hydraulic Engineering - Received reviewer comments and submitted revised manuscript.
3.1 Present at ECM12 (Twelfth International Conference on Estuarine and Coastal Modeling)	FY 12 Q1	Complete.
HOSIP Gate 3	FY11 Q3 (FY11 Q2)	Complete.
4. Participate in broader CERIS planning efforts	Ongoing	CERIS is officially on hold but we continue to interact with NOS and MDL on relevant topics. This task can continue after this project is closed.
5. Provide documentation to RFCs on how to access gridded extra-tropical surge data to use as HEC-RAS model boundary conditions	FY11 Q2	Complete
6. Prepare and deliver lecture on "Downstream Boundary Conditions for Coastal Hydraulic Situations" at Advanced HEC-RAS course.	Feb. 14, 2011	Complete
7. Prepare and deliver lecture for COMET Advanced Hydro Sciences Training on this topic.	August, 2011	Complete

Accomplishments/Actions

1st Quarter FY12

- Submitted a journal manuscript to OHD review: "A 1D River Hydraulic Model for Operational Flood Forecasting in the Tidal Potomac: Evaluation for Freshwater, Tidal, and Wind Driven Events." Gary and Ken Pavelle provided comments. The manuscript was revised, and finally submitted to the Journal of Hydraulic Engineering on January 18, 2012.
- Worked with MARFC to iron out final concerns with their Potomac HEC-RAS model implementation in CHPS. MARFC reported full satisfaction (1/3/2012).
- Prepared an inventory of coastal HEC-RAS models being used or in development at RFCs to emphasize (1) the strengths of existing capabilities and (2) the need for a wind term in HEC-RAS.

2nd Quarter FY12

- Waiting for reviewer comments on paper. All other activities are complete.

3rd Quarter FY12

- Developed multiple wind files in SOBEK on a reach by reach basis.

4th Quarter FY12

- Completed multiple wind modeling with SOBEK on a reach by reach basis.

1st Quarter FY13

- Submitted revised manuscript

Problems Encountered/Issues**1st Quarter FY12**

- None

2nd Quarter FY12

- None

3rd Quarter FY12

- Two co-authors, Seann and James, moved to new job and that may impact on the time to revise the manuscript.

4th Quarter FY12

- Two co-authors, Seann and James, moved to new job and that may impact on the time to revise the manuscript.

1st Quarter FY13

- Two co-authors, Seann and James, moved to new job and that had impacted on the time to revise the manuscript.

Software Refresh

Community Hydrologic Prediction System (CHPS)

Core Goal: Enhance the usability and/or internal workings of existing software

Management Lead: Jon Roe

Project Manager: Chris Brunner

Objective: Provide an improved software infrastructure for operational use at RFCs as a replacement for the existing NWSRFS, and which will meet the future forecasting needs of all RFCs.

FY13 Milestones:

Task/Subtask FY13 Milestones	FY13 Due Date	Current Status
1 CHPS Software Development		
1.1 Deliver 2012.02 (Deltares)	FY13 Q2	Underway
1.2 Develop and deliver CHPS Calibration (Deltares, formerly OHD)	FY 13 Q2	Phase 2 underway
1.3 Integrate Graphics Generator into CHPS Software Baseline (OHD)	FY13 Q2	Started; refer to HEFS project
1.4 Provide FEWS API to support CHPS enhancements (e.g., Calibration) (Deltares)	FY13 Q4	Phase 2 underway
2 CHPS Archive DB Development		
2.1 Deliver a working Archive database for CHPS which replaces the RAX and the FEWS zip archive (NOHRSC/UCAR).	TBD	Redefined
3 RFC Operational Support		
3.1 Provide operational troubleshooting support for all RFCs (HSD/Think Tank, Deltares, RMA)	Q1-Q4	Ongoing
3.2 Provide software patches for Emergency, Critical, or High priority tickets when required for RFC operations (Deltares, OHD/CyberData, RMA)	Q1-Q4	Ongoing
3.3 Provide operational support to HSD as needed (OHD/CyberData)	Q1-Q4	Ongoing
3.4 Provide "GoTo meetings" for operational training purposes, as needed (Deltares)	Q1-Q4	Ongoing

Accomplishments/Actions:

1st Quarter FY12

- As of December 31, 2011 (end of Q1) all 13 RFCs had started using CHPS for forecasting operations. Some non-critical software tasks are scheduled to be completed in Q2 before the end of the main CHPS Implementation contract with Deltares.
- Deltares delivered numerous FEWS "show stopper" changes and fixes, which facilitated operational use of CHPS at the CAT-II RFCs. The remaining items are now deferred to FEWS stable release 2011.02.
- Deltares delivered the final Advanced Configuration training class to OHRFC in November.

- Deltares and OHD traveled to NCRFC in November to provide supplemental training and site support help to prepare the RFC for using CHPS in operations.
- Deltares began work on the 2011.02 stable release of FEWS. It is expected to be delivered and deployed nationally in Q2.
- FEWS stable release 2011.02 has been a higher priority than the API work because of its BOC-II content. Consequently Deltares has done little work on the API this quarter.
- USACE HEC announced their intention to release the official (Windows) 3.1 version of ResSim at the end of Q1. As soon as it is available, RMA has agreed to create and deliver a Linux version for CHPS.
- Parts&Labor led an evaluation of 2 sample social business software technologies (Jive, IBM Connections) as the basis for a CHPS web portal. Survey results yielded no particular preference. Next step is to consider whether a solution will be determined by the platform hosting the final solution. This phase of the project ends in Q2 (April).
- In Q2 OHD will evaluate a potential host for the CHPS web portal (NIDS).
- NOHRSC completed archiving of CHPS and IHFS station metadata.
- OHD hired a software Release Manager. During Q1 the contractor helped refine and document the release management process, and oversaw the release of several operational software components to the RFCs.
- At the end of Q4 FY11, warranties on the first set of CHPS hardware (for CAT RFCs) expired. In Q1 FY12 those warranties were renewed.
- One of the two HSD support contractors resigned during Q1; a replacement is expected by the start of Q2.
- Deltares delivered several BOC-II FEWS patches so the NWS could meet its CHPS implementation schedule. OHD delivered one unscheduled release. A HEC-RAS adapter patch was also delivered to the RFCs.
- OHD HSEB and HSMB contractors continued to provide operational support to HSD when needed.
- In November Deltares provided one System Management "GoTo meeting" for the RFCs. The final event in this series is expected during Q2.

2nd Quarter FY12

- Remaining BOC-II software functionality was delivered to the RFCs via CHPS-2.0.1, which contained FEWS 2011.02, OHD-CORE-CHPS-2.1.a, and HEC-RAS_4.1.0_1.0.4. These components included numerous bug fixes identified during Q1 but deferred to Q2. Deltares and OHD also delivered the gridded FFG solution to MARFC (API-CONT/SNOW17). Documentation and the necessary configuration files were distributed.
- Due to the RFCs' experiences with FEWS 2011.02 beta testing and fielding, OHD has decided to skip FEWS 2012.01 until Deltares can improve software versioning and testing. The next FEWS release for the RFCs will be 2012.02. Meanwhile, development builds based on 2012.01 will be used for prototyping other software development activities (Calibration, Data API, etc).
- CHPS Calibration: this project was originally led by OHD until it became clear that Deltares was still debating the nature of an Application Programming Interface (API). Calibration project leadership is now with Deltares. Accordingly, Deltares presented a design approach to the Calibration team (ABRFC, APRFC, CNRFC, CBRFC, NWRFC) which was approved and accepted. Next step is to deliver the first software prototype with sample configurations to the group for evaluation (early Q4).
- The Graphics Generator will not be included in the next CHPS software baseline release (July); instead it will be evaluated via the HEFS development releases to gain better insight into its operational usage and its computer resource needs.
- Deltares will resume the Data API work (related to the RFC Archive project at NOHRSC) in Q3. NOHRSC continues to design/code a new Archive database schema, but the developer requires a database "de-blobber" from Deltares before the end of Q3.
- Resource Management Associates (RMA) is working on delivering a Linux-based version of the USACE HEC's ResSim version 3.1 for the NWS. Delivery is expected in Q3.
- Development of a fully functioning CHPS community web portal was canceled as a result of the FY12 budget cuts. These cuts applied to the web page development work by Parts&Labor (P&L) as well as the server to host/support the community site. Instead, P&L is designing a web package which will demonstrate the desired look and feel but without working functionality behind it. Some components of the design may end up on OHD's web page or on an existing public

facing server. With or without the budget cuts, the primary goal is to replace the current FTP location which barely/minimally serves the CHPS community.

- OHD's software Release Manager has now assumed full responsibility for CHPS software delivery from OHD to the support group in HSD. The release process is described within a draft document which is awaiting review.
- OHD and Deltares continued to provide operational support to HSD. As of Q2 OHD nominated a single HSEB focal point to support HSD.

3rd Quarter FY12

- CHPS Calibration: The first demo version of software and configurations showing the use of calibration tools in a sample RFC basin was expected from Deltares at the end of Q3; but it was delayed by one week, pushing delivery into Q4.
- FEWS Data API for Archive: a software development build with sample application of the data API was delivered by Deltares to NOHRSC for evaluation.
 - Related: CHPS-based archive database for RFCs: NOHRSC has designed and developed a database schema for the RFC data archive.
- Software development/maintenance for USACE Models and FEWS Adapters: HEC's contractor RMA delivered to OHD the official Linux-based ResSim version 3.1. OHD has encountered problems running it within CHPS on our development system. We will continue with CHPS-2.1.1 without ResSim, and deliver ResSim separately.
- CHPS community web portal: Parts&Labor finished the demo web site. OHD is looking for a place to host it. Meanwhile Deltares recently announced a new FEWS community web portal: www.delft-fews.com
- CHPS software release management: procedures are in place, and are now being extended to the HEFS project for its development releases. Draft document is updated as time permits. A CHPS-2.1.1 software release is planned for FY12 Q4.
- Operational troubleshooting support (HSD): one new contractor was added (Alfred Kwentua; replacement for Derryle Gogel).
- Software patches: FEWS patch 35025 was released. OHD-CORE-2.1.b was released. Upon leaving HSMB, Seann Reed trained HSEB and HSD in HEC-RAS troubleshooting techniques.
- Supplemental support to HSD: HSEB now uses a single point of contact for HSD for help with OHD-CORE software troubleshooting and resolution, or for general load-shed assistance. This means HSEB contractors spend less time providing support to HSD and more time working on software development tasks.

4th Quarter FY12

- CHPS Calibration:
 - Deltares delivered to the Calibration RFCs the first demo version of software and configurations showing the use of calibration tools in a sample (NWRFC) basin. CBRFC successfully implemented one of their own basins using the expanded configurations. Deltares led a series of demos via GoToMeeting, culminating in the acceptance of this first phase as well as requirements for the second phase. The first phase/version will be included in the FEWS 2012.02 release, which will be distributed via CHPS-3.0.1 in Q2 FY2013.
 - OHD identified one custom transformation to be implemented using the new OpenAPI; it will complement the FEWS-based enhancements and will also be included in CHPS-3.0.1.
- OHD is planning for national deployment of the Graphics Generator in the next CHPS software baseline (CHPS-3.0.1) to be released in Q2 FY2013. Refer to the HEFS project status for additional information.
- Development of the FEWS API (OpenAPI) is underway. It will be an iterative and incremental activity, developed by Deltares. The first version will support the first set of CHPS Calibration requirements, plus some preliminary Archive DB requirements; it will also provide enough functionality to benefit some early Graphics Generator enhancements.
- Resource Management Associates, Inc ("RMA") is OHD's software support contractor for CHPS-based ResSim and HEC-RAS.
 - This quarter RMA provided support related to some HEC-RAS problems in RFC operations.

- RMA is also assisting OHD implement HEC's official version 3.1 of ResSim within CHPS. During next quarter OHD will test first at CNRFC to make sure its operations are not impacted; then the release will be made available to all other RFCs.
- To close out the contract, Parts&Labor completed and delivered a demo version of a minimally functional CHPS Web Portal in Q3, but OHD has not been able to identify a permanent home. Google Sites does not provide a long term solution due to access right limitations outside NOAA. Furthermore, as a result of reduced budgets and a shift of focus away from CHPS to IWRSS/NWC, all OHD activities related to proactive development of the CHPS Community have now been put on indefinite hold.
- Archive database
 - NOHRSC has transferred project management for the RFC archive project to HSEB. The project requires definition and scoping, and an assessment of existing resources including a database schema already developed by - and in use at - NOHRSC.
 - A group of RFC representatives with years of association with this effort will meet in Q1 FY2013 to re-define this revived project and figure out a way to make it a reality. The undefined relationship between RFCs and the NWC are of particular concern.
 - AWIPS/OS&T plans for the RFCs include retiring the RAX servers, run archive-related applications on the PX, and provide space on the new netApps data storage device.
- Responsibility for CHPS software release management has now been fully transitioned from Deltares to OHD. OHD's Release Manager handles all CHPS software releases including Maintenance Releases (e.g. OHD-CORE-CHPS, HEC-RAS), HEFS Development Releases, and CHPS Scheduled Releases.
- HSD has initiated hardware warranty extension activities for the group of CHPS servers whose warranties will expire in Q1 FY2013. HSD and OHD are working with OS&T to get the CHPS hardware into the AWIPS baseline in FY2013.
- HSD contractors continued to provide operational troubleshooting services to all RFCs for numerous issues.
- Deltares provided two FEWS software patches during Q4 for the highest priority bug fixes.
- When needed OHD contractors provided some support to RFCs for issues concerning OHD-developed code.

1st Quarter FY13

- 1.1 - During Q1 Deltares initiated the FEWS 2012.02 Alpha and Beta testing at 3 RFCs (APRFC, CBRFC, and NCRFC) and also at DOE/Bonneville Power Administration (BPA), which also uses CHPS. Testing will continue into Q2. FEWS 2012.02 will be a part of the CHPS-3.0.1 baseline release targeted for release in Q2.
- 1.2 - CHPS Calibration development phase 2 began in November. The RFC-based Calibration team determined the functionality was not mature enough for national deployment, leading Deltares to propose a new project plan which involves rapid application development through Q2 (February 2013). Deltares provided development builds and corresponding demos on November 14 and December 14.
- [1.3 - Graphics Generator into CHPS Software Baseline is covered in the HEFS status report.]
- 1.4 - Included with the Calibration features developed by Deltares was a more comprehensive Application Programming Interface (API). Using this, OHD was able to code four of the SQME algorithms and "plug them in" as custom transformations.
- 2.1 - The data piece of the FEWS API work has now been placed on hold due to the issues surrounding retrieval of Mods from the FEWS database. The data API was originally required for the Archive project, which is tasked with addressing archive needs for the NWC as well as the RFCs, but which has not yet generated an up-to-date set of requirements. When requirements are known, the data API work might resume. Meanwhile Deltares is also considering an archive approach for several other FEWS clients; this may or may not factor into a final solution for the NWS.
- 3.1, 3.2, 3.3 – contractors continued to assist HSD for CHPS operational support as needed. However due to the severe budget constraints, support has been reduced to bare minimum. At least one HEC-RAS bug fix by RMA was put on hold to preserve remaining funds for emergencies only. Additional funds are expected to be available next quarter. Additionally, a new contract is being prepared to follow-on from those which expire in September 2013.
- 3.4 – Deltares was tasked to provide a webinar demo on the FEWS zip archive in October.

Problems Encountered/Issues:

1st Quarter FY12

- Deltares has still not delivered the gridded FFG for MARFC; OHD has provided the SNOW-17 portions to Deltares for integration with the PCRaster method used for API-CONT. This is becoming a critical item. Deltares assures OHD it will be delivered in Q2.
- The Calibration project continued to languish due to the need to assign resources to CAT-II implementation and support. The project will not meet its deadline of January 2012. A new plan will be developed in Q2.
- Integration of the Graphics Generator into the CHPS software baseline has been delayed due to the same resources issue as Calibration.

2nd Quarter FY12

- None

3rd Quarter FY12

- None

4th Quarter FY12

- None

1st Quarter FY13

- Budget for AHPS-CHPS was significantly reduced in Q1, placing operational support at risk.

Dissemination (Web Pages)

AHPS Web Page Activities

Core Goal: Generate and disseminate information to and for our users

Management Lead: Donna Page

Objective: Provide a standard look and feel for the presentation of AHPS hydrologic and forecast information on the World Wide Web by all NWS weather offices.

Milestones

Task	Due Date	Status
2. Initial Phase VII definition	FY12 Q1	Complete
3. Finalize Phase VII requirements	FY12 Q1	Complete
4. Phase VII development	FY12 Q1/Q2	Complete
5. Phase VII deployment	FY12 Q2	Complete
6. Initial Phase VIII definition	FY12 Q3	Complete
7. Finalize Phase VIII requirement	FY13 Q1	Complete
8. Phase VII+ deployment	FY13 Q2	In progress
8. Phase VIII development	FY12 Q4 / FY13 Q1/Q2	In progress
9. Phase VIII deployment	FY13 Q4	Not started

Accomplishments/Actions

1st Quarter FY12

- Finalized the development of an Inundation Google Maps interface
- Converted nine inundation gauge locations to Google Maps in development environment
- Worked with OCWWS HSD and NWS Regions to document requirements for Phase VII definitions
- Started development of AHPS Phase VII requirements
- Provided NIDS initial documentation on AHPS monitoring requirements
- Responded to emergency and non-urgent support requests which are tracked by NWS TOC
- Performed normal O&M activities during the period

2nd Quarter FY12

- Implemented 13 Google Maps based inundation locations
- Finished development of AHPS Phase VII and implemented phase on NWS NIDS web-farms
- Update NIDS documentation on AHPS monitoring requirements
- Responded to emergency and non-urgent support requests which are tracked by NWS TOC
- Performed normal O&M activities during the period

3rd Quarter FY12

- Implemented five Google Maps based inundation locations
- Worked with NWS Regions on AHPS 7 Plus requirements / planning
- Updated AHPS Precipitation Download page content
- Updated Low Water Impact controls within AHPS CMS
- Converted remaining AHPS backend scripts to use AHPS Phase 7 snapshot database table
- Responded to emergency and non-urgent support requests which are tracked by NWS TOC
- Performed normal O&M activities during the period

4th Quarter FY12

- Delivered seven flood inundation locations for NWS review
- Created HML monitoring script for NIDS to use with Zabbix
- Audit water.weather.gov web logs and corrected discovered issues
- Corrected time zone from MST6 to MST7 in the NWSCMS
- Reordered low water impacts and low water records to ascending order on all pages
- Worked with NWS Regions on AHPS 7 Plus requirements / planning
- Responded to emergency and non-urgent support requests which are tracked by NWS TOC
- Performed normal O&M activities during the period

1st Quarter FY13

- Updated and regenerated all precipitation images to use the new 1981-2010 normals
- Created and deployed instructional documentation for external websites to incorporate the AHPS national maps into their own websites
- Added the capability for AHPS CMS administrators to adjust the display order of the inundation image layers on the Google Maps interface
- Added NWS FIM YouTube video link to inundation national overview map page
- Update deprecated PHP4 code to PHP 5 standards
- Converted RSS feed generation scripts to use the NWSCMS database instead of flat files
- Converted KMZ file generation to use the NWSCMS database instead of flat files
- Updated all Numerical Models Links to point to new ncep.noaa.gov site
- Deployed Automated Flood Warning System (AFWS) to water.weather.gov/afws domain
- Corrected HRAPX and HRAPY typos on precipitation pages
- Updated "Hydrogen Days Ahead" values in the AHPS CMS to allow for 11 to 14 day forecasts
- Deployed updated AHPS CMS Documentation
- Responded to emergency and non-urgent support requests which are tracked by NWS TOC
- Performed normal O&M activities during the period

Problems Encountered/Issues

1st Quarter FY12

- NIDS network experiencing connection issues with NOAA LDAP services for AHPS CMS. AHPS is documenting these connection issues and provide results to NIDS.

2nd Quarter FY12

- NIDS network experiencing connection issues with NOAA LDAP services for AHPS CMS. AHPS is documenting these connection issues and provide results to NIDS.

3rd Quarter FY12

- NIDS network experiencing connection issues with NOAA LDAP services for AHPS CMS. AHPS is documenting these connection issues and provide results to NIDS.

4th Quarter FY12

- None

1st Quarter FY13

- None

New Service Locations

FY2013 AHPS Activities for APRFC

Management Lead: Ben Balk, Senior Hydrologist

Objective: Implement AHPS services in the Alaska-Pacific River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Actual Completion Quarter	Notes
Yukon River	9	KLNQ9 SRFQ9 SRMQ9 PRXQ9 YWRQ9 NIRQ9 WHRQ9 YDAQ9 YEAA2	Prob. AHPS	Q3		
Chulitna River	1	CLTA2	Prob. AHPS	Q2		
Skagway River	1	SKGA2	Prob. AHPS	Q1	Q1	
Staney Creek	1	SCKA2	Prob. AHPS	Q1	Q1	

*Service Types available: Probabilistic on AHPS web (Prob. AHPS), SSHP-SAC, SSHP-API, Flood Inundation Mapping (FIM), Water Resources on Western Water web page (WR/WW), Probabilistic displayed only on RFC web page(Prob. RFC), Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Flood Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
FY13 Q1	2							
FY13 Q2	1							
FY13 Q3	9							
FY13 Q4								
Total FY13	12	0	0	0	0	0	0	
Overall Total (FY2000-2013)	91	0	0	0	20	0	0	91

Accomplishments/Actions:

1st Quarter FY13

- Early in Q1 Identified 12 additional AHPS points that will be implemented this fiscal year. Implemented two points this quarter.

- **CHPS Innovations** (e.g. any extensions, configurations, displays, adaptors, collaborations, community models, etc.)
 - Developed retrospective QPE ensemble for 2012 in a stand-alone for precipitation forcings evaluation; comparisons of MPE-DQC and OFS forcings during entire summer and specific September flood event

Problems Encountered/Issues

1st Quarter FY13

- None

FY2013 AHPS Activities for NCRFC

Management Lead: Mike DeWeese

Objective: Implement AHPS for locations in the North Central River Forecast Center's area of responsibility. AHPS locations include those with probabilistic forecast products, Site Specific Hydrologic Prediction, statistical (Western) water supply, and/or inundation mapping points. For FY13, these would include WFO requested forecast points per below.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes
Red River	1	Hickson, ND (HICN8)	AHPS Prob	Q2	Q1	
DuPage River	1	Warrenville, IL	AHPS Prob, WR	Q2	-	Delayed from FY12; waiting on info from the city
New, unplanned forecast points	1	Vulcan, MI (VLCM4)	AHPS Prob		Q1	

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	2				1			2
Q2								
Q3								
Q4								
Total FY12								
Overall Total (FY2000-2012)								

Problems Encountered/Issues

1st Quarter FY13 –

1. Awips 2 implementation at NCRFC continues to be delayed due to unresolved problems with GFE in the latest build. Trouble Ticket 538693 remains open on this issue.

2nd Quarter FY13 –

3rd Quarter FY13 –

4th Quarter FY13 –

Accomplishments/Actions:

2. CHPS Innovations (e.g. any extensions, configurations, displays, adaptors, collaborations, community models)
3. Ensemble/Uncertainty Initiatives (e.g. HEFS testing and implementation, MMEFS developments, enhanced communication of uncertainty, etc)
4. Forcing innovations (e.g. dual-pol, snow estimation, etc)
5. Status of ongoing and new IWRSS innovations: Novel collaborations and initiatives in science, technology and stakeholder engagement demonstrating federal partners working together, leveraging resources and providing efficient and effective government (e.g., seamless data exchange, system interoperability and data synchronization, summit to sea modeling, flood inundation mapping, geo-intelligence improvements, common operating picture, etc.). Examples of innovations include the WGRFC web portal, OHRFC HEC-RAS inundation mapping, CNRFCs adaption of RES-SIM.
6. Significant external engagement (e.g., Silver Jackets, Fusion Team, Congressional activities, Impact-based Decision Support Services (IDSS), etc.)

1st Quarter FY2013 –

7. Completed development of national DSS mapping application for probabilistic outlooks and provided to OCCWS HSD for implementation.
8. Completed generation of ensembles for the Illinois State Water Survey as part of a risk evaluation project using design storm criteria under variable initial soil moisture conditions.
9. Participate in daily coordination calls with St. Louis and Rock Island USACE districts and LMRFC to support special 28-day forecast services on the Mississippi River from St. Louis to Thebes. This is to support USACE DSS for low flow mitigation activities to ensure continued navigation in the Thebes area. Enhanced services include daily 28-day stage and flow forecasts at St. Louis, MO and Chester, IL. Forecasts are being provided to LMRFC for inclusion on LMRFC unadvertised/unlinked [web page](#) used by USACE.

HEC-RAS projects:

10. Initiating an FY13 Q2 project to implement a high resolution HEC-RAS model of the Red River of the North based on the latest USACE HEC-RAS diversion design model. The current high resolution model is not operationally viable due to extended run times with current CHPS hardware. The project goal is to optimize model run times and forecast accuracy by eliminating detailed storage areas not required to forecast mainstem stages. Project timeline is to have a revised high resolution operational HEC-RAS model implemented by FY13 Q3.

Problem: this model is based on HEC-RAS 4.2 which is incompatible with FEWS. It will therefore be run outside of CHPS in Windows, requiring significant operational overhead.

11. Implementing HEC-RAS on the Souris River in CHPS. Completion scheduled for Q2 FY13.

2nd Quarter FY13 –
3rd Quarter FY13 –
4th Quarter FY13 –

FY2013 AHPS Activities for MBRFC

Management Lead: **Scott Dummer**

Objective: Implement AHPS for locations in the MB River Forecast Center's area of responsibility. AHPS locations include those with probabilistic forecast products, Site Specific Hydrologic Prediction, statistical (Western) water supply, and/or inundation mapping points. For FY13, this would include...

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes
Elkhorn/Platte Basin	1	Nickerson, NE (NKRN1)	AHPS Prob	2 nd Qtr	1	
Kansas Basin	10		AHPS Prob	4 th Qtr		Contingent on the new RES-SIM model
Lower Smoky Basin	1		AHPS Prob	4 th Qtr		Contingent on the new RES-SIM model
Osage Basin	8		AHPS Prob	4 th Qtr		
Bismarck HSA	5		SSHP/SAC	3 rd Qtr		
Topeka HSA	1		SSHP/SAC	3 rd Qtr		
New, unplanned forecast points						

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	1					1		1
Q2								
Q3								
Q4								
Total FY13								
Overall Total (FY2000-2013)								

Problems Encountered/Issues

1st Quarter FY13 – None

2nd Quarter FY13 –

3rd Quarter FY13 –

4th Quarter FY13 –

Accomplishments/Actions:

12. CHPS Innovations (e.g. any extensions, configurations, displays, adaptors, collaborations, community models)
13. Ensemble/Uncertainty Initiatives (e.g. HEFS testing and implementation, MMEFS developments, enhanced communication of uncertainty, etc)
14. Forcing innovations (e.g. dual-pol, snow estimation, etc)
15. Status of ongoing and new IWRSS innovations: Novel collaborations and initiatives in science, technology and stakeholder engagement demonstrating federal partners working together, leveraging resources and providing efficient and effective government (e.g., seamless data exchange, system interoperability and data synchronization, summit to sea modeling, flood inundation mapping, geo-intelligence improvements, common operating picture, etc.). Examples of innovations include the WGRFC web portal, OHRFC HEC-RAS inundation mapping, CNRFCs adaption of RES-SIM.
16. Significant external engagement (e.g., Silver Jackets, Fusion Team, Congressional activities, Impact-based Decision Support Services (IDSS), etc.)

1st Quarter FY13 – Making significant progress with the HEC-RAS Missouri Mainstem Hydraulic Model. A stand-alone CHPS version is working. The model is currently being calibrated. Operational implementation is scheduled for the end of Q2.

2nd Quarter FY13 –

3rd Quarter FY13 –

4th Quarter FY13 –

FY2013 AHPS Activities for MARFC

Management Lead: Peter Ahnert (HIC/MARFC), Seann Reed (DOH), Patti Wnek (SCH)

Objective: Implement AHPS services in the Middle Atlantic River Forecast Center's area of responsibility

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *	Planned Completion Quarter	Actual Completion Quarter	Notes #
Passaic	1	BOTN4	Prob. AHPS	FY13 Q1	FY13 Q1	Rockaway River @ Boonton, NJ above reservoir

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

Forecast service at BNTN4 was discontinued due to a landslide during Hurricane Irene. A new stream gage and new forecast service was established at Boonton, NJ above reservoir (BOTN4).

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	1	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13	1	0	0	0	0	0	0	0
Overall Total	174	0	33	11	0	0	0	0

Accomplishments/Actions:

1st Quarter FY2013

CHPS Innovations

- Hydrologic Modeling
 - Provided flood forecasts, flood outlooks and other products & services for Hurricane Sandy. Major flooding occurred in the Potomac basin. Moderate flooding occurred in the Susquehanna & Rappahannock River basins & in Southeast PA. Positive feedback was received.
 - Preparations for two tidal-influenced, HEC-RAS-modeled, forecast points (Washington DC) were completed. Preparation included staff familiarization, testing river forecasts for WFO LWX during Hurricane Sandy, and training webinar for WFO LWX SSH & management staff.
 - Hosted visit by Dr. David Curtis (West Consultants) who presented seminar on the Chehalis River Flood Warning System in Washington State
 - Provided data to Penn State meteorology student working on a project comparing the 'physically-based PIHM model to MARFC's operational models on a selected basin

- Internal staff review completed of Sandy. Recommendations and best practices documented.
- Created a Frederick (FRMM2)/Frederick (FDKM2) crest/crest plot to provide additional confidence in forecast near crest time. A plot was added to CHPS and FRMM2 stream gage data was added to Hydro Time Series.
- New forecast point on the Rockaway River at Boonton, NJ (above reservoir) was implemented
- Initiated discussion with WFO(s) on Dam Breaks to help identify and coordinate their need for support and information
- Upon resolution of IVP issues, river forecast verification data was ran for the past 3 months and submitted to OHD
- AWIPS2
 - 173 days operational on AWIPS2
 - AWIPS2 64-bit system was tested and implemented. Several FORTRAN issues were resolved
 - Software versions 12.11 & 12.12 were installed
 - PX servers were replaced
- Service Backup
 - Issues with NOAA Net were identified and resolved following test of remote backup at WFO PBZ in November. Once issues were resolved, a 2nd test in December was successful
- CHPS
 - Updated the OHD binaries
 - Fixing a lag K issue
- GIS
 - Attended WFO CTP GIS presentation
- Passaic Basin
 - Participated in a discussion with ER HSD and WFO(s) PHI & OKX for the release of new FIM(s), request for new forecast services, and plans for realignment of HSA responsibility in the basin. Coordination will continue through FY13.

Ensemble/Uncertainty Initiatives

- MMEFS
 - MMEFS now running on CHPS. Migration work completed.
 - MARFC-led team completed the internal and external users' MMEFS training course
- Hydrologic Ensemble Forecast System (HEFS)
 - Continued OT&E
 - Downloaded latest software version 2.0
 - Added 4th test point
- Inland Flooding
 - Participated in conference call with NHC to describe inland flood needs and to recommend improvements to NHC inland flooding product
 - Virtually attended NOAA Hurricane meeting to speak to recommendations for inland flooding risk product. All recommendations were unanimously accepted by the regions, National Centers, HQ & NHC.
- Participated in Long Range Hydrologic forecast call with HSD
- Provided letter of support for very promising CSTAR proposal focused on improvements to ensemble hydrologic forecasting (lead PI - Dr. Alfonso Mejia, Penn State)

Forcing innovations (e.g. dual-pol, snow estimation, etc.)

- QPF coordinated with neighboring RFC(s) & HPC during Sandy
- Provided letter of support for CSTAR proposal focused on a technique to improve operational analysis of rainfall data for heavy and extreme events (lead PI is Dr. DonJun Seo, University of Texas at Arlington).
- Attended WFO CTP Winter Weather Workshop
- Attended NOHRSC training webinar

Status of ongoing and new IWRSS innovations

- Staff received training in landslides via USGS webinar

- NJ Silver Jackets
 - Attended meeting in Trenton, NJ
 - Virtual participation to discuss Sandy recovery efforts while the team visited FEMA's Joint Field Office
- VA Silver Jackets
 - Participated in monthly conference call
 - Reviewed agency operations during Sandy and upcoming outreach opportunities
- PA Silver Jackets
 - Coordinated meeting with WFO CTP, ERH HSD and SRBC to plan outreach for new Harrisburg FIM
 - Timeline of activities was submitted to the PA Silver Jackets USACE lead
- Participated in monthly conference calls
- Attended USGS WaterSmart stakeholder webinar for the Delaware Basin
- Coordinated with WFO PHI & USGS NJ on impact of relocation of Boonton (above reservoir) stream gage
- Attended IWRSS stakeholder engagement forum for the Delaware Basin in Trenton, NJ

Significant external engagement

- Sandy
 - Led pre-event coordination conference call with partners in preparation for Sandy. Verified contacts for gages & reservoir operators. Shared plans for operations among all agencies.
 - Provided partners with 3-4 daily briefings throughout the flood threat. Positive feedback received.
 - Responded to several post-flood requests for precipitation, river forecast & MMEFS graphics from Sandy.
- NOAA-funded Nurture Nature Social Science Project
 - Participated in meeting in Easton, PA with WFO(s) BGM & PHI to kickoff Nurture Nature social science research project (NOAA grant)
 - Collected data, created QPF, modeled rivers, created river forecasts and wrote scenario timeline
 - Continued to create forecast guidance and graphics to be used for social science evaluation at stakeholder forums
- Presented on Irene & Lee river forecasting at Bucknell University's Susquehanna River Valley Symposium
- Presented on Irene & Lee flooding at the Pennsylvania Floodplain Managers Association annual meeting in Wilkes-Barre, PA
- Attended the Susquehanna River Basin Commission Federal Summit
- Outreach for the Kids
 - Demonstrated the impact of levees on flooding at the 1st annual Hydromania, at the Wilkes-Barre flood wall
 - Participated in 1st annual State College Weather Fest with multiple interactive flood safety activities
- Flood Inundation Maps
 - Led outreach planning with SRBC for new Harrisburg, PA FIM(s)
- MARFC Customer Advisory Board
 - Led bi-monthly conference call. Members shared their experiences in Sandy.
- DRBC Flood Advisory Committee - participated in quarterly meeting in Trenton, NJ
- University Students
 - Gave tours of RFC Operations to Shippensburg University meteorology students
 - Offered volunteer student positions to students attending Penn State University's Department of Meteorology and Department of Ecosystem Science & Management
- Created a one top outreach tool to assist people get NWS flood information for tidal and non-tidal stretches of rivers
- RFC Operations presentation to a delegation of meteorologists visiting from China
- Nurture Nature Science on a Sphere Project
 - NOAA-funded program "*Rising Waters*" is now available internationally to all other spheres (90+) in the network
 - Nurture had the short version of the program translated into Spanish so that the script can be used by all spheres for Spanish-speaking audiences

- PA Farm Show
 - Created informational posters for the NWS exhibit

FY2013 AHPS Activities for NERFC

Management Lead: David Vallee (HIC/NERFC), Rob Shedd (DOH), Ed Capone (SCH)

Objective: Implement AHPS services in the Northeast River Forecast Center's area of responsibility

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided	Planned Completion Quarter	Actual Completion Quarter	Notes
Thames	4		Prob. AHPS	FY12 Q3		
Naugatuck	1		Prob. AHPS	FY12 Q3		
Hudson	2					NYCDEP - HEFS

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	0	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13	0	0	0	0	0	0	0	0
Overall Total	174*	1	57	0	0	0	0	0

* Connecticut River @ Middletown, CT (MDDC3) discontinued FY12Q2 was added back to point total

Accomplishments/Actions:

1st Quarter FY2013

- **Forecast Points**

- Several new forecast points in the Thames River basin have been incorporated into CHPS for testing. They will be implemented in AHPS soon.
- Two additional forecast locations in the Croton/Kensico River system have been implemented in CHPS and data is being delivered to NYC and Riverside to support OST development. Although these are not currently planned for AHPS as there is not a real public forecast interest, ensembles are being generated and provided to NYCDEP. These locations include:
 - WBCN6 – West Branch Croton River at West Branch Reservoir near Carmel NY
 - NCRN6 – New Croton Reservoir near Croton-on-Hudson, NY

- **CHPS Innovations**

- A remote Master Controller for NERFC has been set up at MARFC. Routine testing to begin in Jan
- Working on procedures to allow WFO access to CHPS beginning in the next several months
- Implemented new basin schematics to support improved situational awareness within CHPS

- **Ensemble / Uncertainty Initiatives**
 - Development activities for MMEFS have continued to support a transition to operations in Jan 2013
 - Continuing work on HEFS beta development activities. Currently working on next round of hind casts for the Croton river system
- **Forcing Innovations**
 - Working on bringing in tidal forcing data from both RENCi and UMass-Dartmouth Gulf of Maine model to assess potential for improved boundary conditions for tidal reaches
- **Status of Ongoing IWRSS Innovations**
 - None
- **External Engagement**
 - Monthly water resources calls with WFO(s) and northeast water partners at the federal, state, and local level
 - Coordination meeting with USGS representatives from the New England and New York Water Science Centers held in Taunton in December
 - Conference call held with Deltares and RENCi to discuss the availability of the RENCi tidal model to support RFC operations
 - Hosted visit by Kevin Cwalina, NYC DEP, to allow him to gain familiarity with RFC operations

FY2013 AHPS Activities for OHRFC

Management Lead: Trent Schade (HIC/OHRFC), Tom Adams (DOH), Jim Noel (SCH)
Objective: Implement AHPS services in the Ohio River Forecast Center's area of responsibility
Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided	Planned Completion Quarter	Actual Completion Quarter	Notes
White	1	DREI3	Prob. AHPS	FY12 Q4	FY13 Q1	Driftwood River at Hendricks Ford Bridge, IN. Proposed USGS FIMI project
Kentucky	1	LPTK2	Prob. AHPS	FY12 Q4		
Muskingum	1	LDVO1	SSHP-SAC	FY12 Q4		

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	1	0	0	0	1	0	0	0
Q2								
Q3								
Q4								
Total FY13	1	0	0	0	1	0	0	0
Overall Total	281	83	2	0	281	0	0	0

Accomplishments/Actions:

1st Quarter FY2013

- **CHPS Innovations**
 - Implemented Newark Project with 1-hour Unit Hydrograph in CHPS-FEWS framework
 - Implemented HEC-RAS I-70 project within CHPS-FEWS framework
- **Ensemble/Uncertainty Initiatives**
 - Implemented NAEFS 16-day with CHPS-FEWS framework
 - Implemented new 90-day ESP product for seasonal outlooks in concert with CRH
- **Forcing Innovations/Initiatives**
 - None
- **Status of ongoing and new IWRSS innovations:**
 - *HEC-RAS Ohio River Community Project with USACE Great Lakes and Ohio River Division (LRD)*

- Working on extending tributaries further up Green, Kentucky and Licking Rivers, plan Lockport as a lower Kentucky HEC-RAS project in January
- Working with USGS and ODOT for completing the I-70/Newark project
- **External engagement**
 - USACE LRD Olmstead low flow drought coordination call
 - Ohio State University Drought Outlook for agriculture - 30,000 people receive outlook
 - Virginia Silver Jacket Conference call
 - CPC Drought Coordination Call
 - Ohio Silver Jackets Coordination Call
 - MMEFS ERH coordination call
 - Cumberland River Basin SRH coordination Call
 - Butler County Water Fest
 - USGS Indiana coordination meeting
 - Huntington and Pittsburgh Waterways meeting
 - NCDC State of the Climate webinar
 - NWS Headquarters Long-Range Flood Outlook coordination call
 - Fairbanks Middle/High School Outreach for NWA Award presentation
 - Pennsylvania Silver Jackets coordination call
 - Little Miami River Watershed Festival (317 people direct outreach)
 - Carillon Park outreach for 1913 flood anniversary
 - Midwest Climate Center visit to OHRFC for coordination meeting
 - GIS training in Columbus, OH
 - Upper Mississippi River Tri-Agency Meeting webinar
 - Kentucky Silver Jackets meeting in Frankfort, KY
 - Midwest Climate Center coordination call
 - Indiana Silver Jackets Call
 - Pennsylvania Silver Jackets Call
 - Ohio River Basin Climate Change Pilot Project coordination call
 - National Site Specific Headwater Model training provided by OHRFC
 - Miami Conservancy District 1913 flood and coordination meeting
 - Marietta and Newark flood inundation mapping meeting with USGS
 - ORSANCO Climate Change meeting and presentation
 - NWSChat LIVE training for Partners
 - OHRFC Seasonal Outlook with Partners coordination call
 - SSHP training for WFOs, Part 2
 - Indiana Crop Advisors Climate Conference – presenters
 - NOHRSC snow coordination call
 - NWS/USACE/USGS Fusion team call
 - NOAA Winter Aware MMEFS coordination article

FY2013 AHPS Activities for ABRFC

Management Lead: HIC, DOH, SCH

Objective: Implement AHPS services in the Arkansas-Red River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes
	0					

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	0	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13								
Overall Total (FY2000-2013)								

Accomplishments/Actions:

1st Quarter FY2013

CHPS Innovations

- plotting flow off of velocity gauge at CATO2. Now have a method of plotting flow from velocity gages.
- MC backup/data syncing complete at WGRFC.

Ensemble/Uncertainty Initiatives

- Added HEFS points on the Illinois R basin at SVYA4,ELMA4,SLSA4,WTTA4,WSCO2,KNSO2 and TALO2.
- Added HEFS points on Fountain Creek at CSNC2,FNEC2,FSEC2,FHAC2,PNNC2 and FCHC2.

- Added HEFS points on the Verdigris R at TRLK1,FLLK1,ATOK1,FRNK1,ECLK1,BIGK1,IDPK1,CFVK1 and LEPO2.
- Continued work on/support of SR QPF team to scientifically come up with QPF time duration

Forcing innovations

- Developed post analysis procedure for p3, called p24, currently testing.
- Started discussing automatic way to eliminate RG gages in p3 when temps are below 32F

Status of ongoing and new IWRSS innovations

NONE

Significant external engagement

October:

- OK Silver Jackets Miami OK Flood Inundation Conference Call/Update
- Several ABRFC staff visited Tulsa USGS Facilities
- Bekki Harjo assisted with the WFO LZK Open House
- James Paul and Bekki Harjo attended the OK Water Quantity Forum in OKC
- James Paul attended the KS Governor's Water Conference in Manhattan

November

- James Paul and Bill Lawrence represented the ABRFC at the Norman WX-Fest (flood plain model demonstrations)
- Jeff McMurphy attended Pryor Levee table top exercise

Hosted/trained three Tulsa District COE employees in ABRFC HAS and forecast operations over two day period

- James Paul attended the OK Governor's Water Conference in Tulsa
- James Paul attended the Red River Vallay Authority meeting in Wichita Falls

December

- Jeff McMurphy attended Sardis Lake table top exercise
- Jeff McMurphy attended Grand lake table top exercise
- Jeff McMurphy attended Flint Creek dambreak exercise
- Final two ABRFC staff visited the Southwest Power Administration (all staff have now visited and watched operations)
- Lee Crowley gave a presentation to a Tulsa elementary school class
- Bekki Harjo participated in the Putnam City OK Science Olympiad

Also of note: for the first time in 10 years, the ABQ District of the COE invited the ABRFC to participate in a dam break exercise, but due to funding issues, was unable to attend.

FY2013 AHPS Activities for LMRFC

Management Lead: Suzanne Van Cooten, HIC

Objective: Implement AHPS services in the Red, Calcasieu and Atchafalaya River Basins of the Lower Mississippi River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Actual Completion Quarter	Notes
Pascagoula	0	HATM6	FIM-Static	Q2		
Toccoa	1	BRDG1	Prob. AHPS	Q2		
Hiawassee Holston Tellico	4	CHAN7 NOTG1 VSTV2 TLRT1	Prob. AHPS	Q3		
Holston Ocoee Tuckasegee Clinch	5	OCAT1 FONN7 WTGT1 SHDT1 NRST1	Prob. AHPS	Q4		

*Service Types available: Probabilistic on AHPS web (Prob. AHPS), SSHP-SAC, SSHP-API, Flood Inundation Mapping (FIM), Water Resources on Western Water web page (WR/WW), Probabilistic displayed only on RFC web page(Prob. RFC), Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Flood Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
FY13 Q1								
FY13 Q2	1			1				
FY13 Q3	4							
FY13 Q4	5							
Total FY13	10	0	0	0	0	0	0	
Overall Total (FY2000-2013)	244	24	4	7	0	0	0	261

Accomplishments/Actions:

1st Quarter FY2013

- **CHPS Innovations** (e.g. any extensions, configurations, displays, adaptors, collaborations, community models, etc.)
 - On-going discussions with the Tennessee River Valley Authority (TVA) on their transition to CHPS and future collaborations with modeling, calibration and development. Extensive effort to coordinate basin delineation efforts between TVA and LMRFC. LMRFC staff has compiled and provided historical hydrologic and precipitation data sets covering 126 basins.
 - Katelyn Costanza continues development of a Delft 3-D model for the Pascagoula river system to evaluate feasibility for implementation into operations using CHPS adapter.
 - LMRFC conversion to rsync procedure to transmit AHPS graphics.

- **Forcing innovations** (e.g. dual-pol, snow estimation, etc.)
 Three LMRFC staff members continue DLOC training.

- **Status of ongoing and new IWRSS innovations:** Novel collaborations and initiatives in science, technology and stakeholder engagement demonstrating federal partners working together, leveraging resources and providing efficient and effective government (e.g., seamless data exchange, system interoperability and data synchronization, summit to sea modeling, flood inundation mapping, geo-intelligence improvements, common operating picture, etc.). Examples of innovations include the WGRFC web portal, OHRFC HEC-RAS inundation mapping, CNRFCs adaption of RES-SIM.
 - USGS and LMRFC collaboration for on-site discharge measurements in southern Mississippi and southeastern Louisiana for historical river and surge flooding during Hurricane Isaac.
 - Continued discussions with NASA Stennis, NGI, and affiliated groups for coastal total water level prediction collaboration with LMRFC.
 - Continue development of USACE 16 Day QPF (NAEFS) forecast product.
 - Continue on-going decision support service development for excessive rainfall events, including partnership with NSSL and LMRFC WFOs.
 - Continue collaboration with OHD on Distributed Hydrologic Model Threshold Frequency project for the LMRFC area.
 - Letter of support for NASA, OU, Navy, NSSL Satellite data mining for hydrologic model development. Participation by HIC as unfunded collaborator.
 - Jeff Grascel submitted NOAA Preserve America Initiative Internal Funding Program (PAIIF) proposal to digitize historical hydrographs.
 - Scott Lincoln provided an article to NWS Geospatial News titled “Usage of Google Maps to Organize Hurricane Isaac Flood Surveys”.
 - Graphics generated for daily rainfall for Isaac from RFC best estimate and NSSL’s NMQ/Q2. A 6 day total (Aug 27 12UTC-Sep 2 12 UTC) are also available.
 - October 23-24, LMRFC participated in Tri-Agency Meeting via webinar;

- Unable to attend due to availability of funding.
 - November 27-29, Suzanne Van Cooten attended the NOAA Hydrographic Services Review Panel's public meeting in New Orleans, LA.
 - Datasets uploaded for FY13 RTi calibration effort.
 - Formulated FY13 AHPS Implementation plan for LMRFC.
- **Significant external engagement** (e.g., Silver Jackets, Fusion Team, Congressional activities, Impact-based Decision Support Services (IDSS), etc.)
 - USGS posted flood inundation map for HATM6 on NWIS website.
 - Suzanne Van Cooten continues collaboration and coordination with Northern Gulf Institute partners including LSU and Mississippi State University to leverage expertise in hydrologic and hydrodynamic modeling.
 - LMRFC and WFO visited by two NCF staff members for a familiarization session, raised issue that NCF needs operators that are familiar with RFC operations as RFC AWIPS issues are different than WFO.
 - October 24, RTi provided LMRFC staff SACSMA training via webinar.
 - October 30, LMRFC and LIX staff members participated in Louisiana Sea Grant's Ocean Commotion; NWS recognized for 10 years of involvement.
 - November 2, Katelyn Costanza presented materials to LMRFC and NWS WFO LIX staff and management for the Camo Jackets meeting to coordinate dam break procedures.
 - November 2, LMRFC participated in the Mississippi Dam Coordination meeting in Jackson, MS with senior hydrologist Katelyn Costanza and WFO Jackson Senior Hydrologist Marty Pope co-chairing NWS discussion sessions.
 - November 13, a 6-person French delegation, sponsored by the National Foundation for Enterprise and Performance visited the LMRFC and WFO to discuss this year's theme "Major Industrial and Natural Risks: crisis management, effectiveness of public and private actions." This program brings together executives from these various backgrounds to study issues related to economic and social challenges. Their thoughts, analyses, research and best practices in Europe and worldwide, are intended to lead to concrete proposals to help businesses and governments to nourish the debate by opinion leaders, and contribute to the overall performance of the French economy.
 - December 7, Jeff Graschel participated in the USGS Hattiesburg Flood Inundation Press Conference.
 - December 11, Jeff Graschel & David Schlotzhauer participated in the All Hazards/Stakeholders meeting in New Orleans, LA.
 - Attended meetings/conference calls with Mississippi Silver Jackets program. Completed review of Leaf River at Hattiesburg (HATM6) inundation and depth layers developed by the USGS.
 - Significant on-going coordination with COE, FEMA, Coast Guard, and barge industry due to extremely low flow conditions on the Mississippi River and tributaries.

- Continued collaboration with representatives from the St. Tammany Parish Engineering Department along with the Navy Research Laboratory's Lead ADCIRC/Hydraulic Modeler about a united, collaborative effort to develop a hydraulic model for the lower Pearl River, Northshore of Lake Pontchartrain, and coastal communities impacted by storm surge. Discussions include augmenting real-time data gaging network to improve WFO and RFC situational awareness.

FY2013 AHPS Activities for SERFC

Management Lead: HIC, DOH, SCH

Objective: Implement AHPS services in the Southeast River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes
St Johns	4	ASTF1 DLAF1 SNFF1 GENF1	Probabilistic	4 th		
Lake Okeechobee	1	LKOKF1	Probabilistic	4 th		

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	0	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13	0	0	0	0	0	0	0	0
Overall Total (FY2000-2013)	264							

Accomplishments/Actions:

1st Quarter FY2013

CHPS Innovations

- Currently working on outputting graphics from CHPS instead of GIS computers. That work has begun and will continue until we are completely off the archaic PC's with GIS functionality.
- Snow model is implemented in all areas that are appropriate at the SERFC.
Project Completed

Ensemble/Uncertainty Initiatives

- MMEFS is now an operational product running in CHPS.

Forcing innovations**Status of ongoing and new IWRSS innovations****Significant external engagement**

- Lost use of gov delivery and are now putting together mailing lists for each state to handle Water Resources outlook, Webinars, and other outreach activities
- Assisted Corps of Engineers Savannah district in their public meetings discussing drought issues in the basin.
- Assisted the USACE Mobile in Mobile with meeting in City of LaGrange to explain uses of the West Point Dam and explain the Meteorology/Hydrology behind why it is not full.

FY2013 AHPS Activities for WGRFC

Management Lead: Tom Donaldson

Objective: Implement AHPS services in the West Gulf River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes
Pecos River	12		Prob. AHPS		Q4	

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
FY13 Q1	0	0	0	0	0	0	0	0
FY13 Q2								
FY13 Q3								
FY13 Q4								
Total FY13								
Overall Total (FY2000-2013)								

Accomplishments/Actions:

1st Quarter FY2013

CHPS Innovations

- Installed and configured a remote CHPS master controller on our Test and Development system, and collaborated with ABRFC to test remote CHPS operations over the AWIPS network.
- Simplified configurations by replacing RES-J and CHANLOSS operations used to do simple table lookups with FEWS lookup transformations in conjunction with a cyclic Julian date timeseries.
- Developed procedures to export 365 day forecast for Bureau of Reclamation and reformat in CSV for import into their Riverware model.

- Implemented a rating curve import for pixml formatted ratings. Modified tkrat to create pixml formatted ratings for import into CHPS.
- Configured BPA snow updating package to run for WGRFC watersupply basins.

Ensemble/Uncertainty Initiatives

Forcing innovations

Status of ongoing and new IWRSS innovations

- Continue collaborations with the Texas Natural Resources Information System (TNRIS) on the development of a statewide data warehouse for hydromet information. This continues an ongoing project with the University of Texas at Austin and the University of Texas at Arlington to develop regional data and service portals that bring together federal, state, regional and local water resources information in a common data platform. The new statewide portal hosted by TNRIS (<http://waterdatafortexas.org>) is now live and hosting statewide reservoir information. WGRFC in collaboration with our partners in the UT System are seeking to incorporate additional hydromet data into this system, including NWS precipitation data and river forecasts, to continue abuilding a public accessible one-stop shop for water information.
- Continue collaborations with the International Boundary and Water Commission (IBWC) and CONAGUA (National Water Commission of Mexico) in building a bi-national, data warehouse containing water resources data and forecast information on the Rio Grande/Bravo basin. Currently an internal data sharing portal is being hosted by IBWC, allowing participant agencies to share internal data more freely.
- Continue participation in the development phase of the North American Climate Services Partnership Rio Grande/Bravo Pilot Project. The RBG Pilot Project seeks to build bilateral collaboration in enhance climate and drought-related data and services in order to improve water management decisions in the Rio Grande/Bravo Basin. Attended technical planning meeting in August 2012 at the IBWC Headquarters in El Paso, where both short and long term goals were developed, and working sub teams were established to focus on achieving goals. Second meeting is planned in coordination with the AMS Annual Meeting in Austin, TX in January 2013
- Flood Inundation Mapping libraries are currently in development for two additional locations on Rio Grande at Presidio/Ojinaga and Colombia Bridge.

This is a continuation of a bi-national cooperative project between NWS, IBWC/CILA and CONAGUA and follows the completion of initial FIM libraries at 4 previous locations on the Rio Grande.

Significant external engagement

- Providing seasonal video webinars for the USACE Fort Worth and Galveston Districts that focus on midrange climate outlooks and potential impacts on water management decision and reservoir operations. USGS and other WGRFC primary partners are also invited to attend.
- Continue to provide event-based briefing emails and graphics to partners during significant hydromet events in the WGRFC region.

FY2013 AHPS Activities for CBRFC

Management Lead: Michelle Stokes, HIC; John Lhotak, DOH; Kevin Werner SCH

Objective: Implement AHPS services in the Colorado Basin River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1								
Q2								
Q3								
Q4								
Total FY13								
Overall Total (FY2000- 2013)	84	0	0	0	149	7		

Accomplishments/Actions (on each of the following topics that apply):

1st Quarter FY2013

- **CHPS Innovations**

- Continue work with University of Colorado on weather generator to feed ESP (MAPP funded project with Dr Rajagopalan).
- Beta testing new FEWS version.
- Beta testing model calibration within FEWS
- Beta testing HEFS in FEWS
- **Ensemble/Uncertainty Initiatives**
 - Continue work with University of Massachusetts to develop a decision making tool for Public Utilities using ESP. Note: In order for this project to be successful, we need reforecast capabilities in HEFS.
 - Providing ESP traces to partners and stakeholders for additional points throughout the basin. Partners are finding new ways to use ESP traces to make decisions.
 - Developed new visualization tools to spatially look at ESP 10/50/90 percent probabilities of water supply volume in the basin.
 - Running ESP daily.
- **Forcing innovations**
 - CBRFC is ingesting SNODAS and MODSCAG snow grids into CHPS for qualitative uses. We also built tools to look at differences between those grids and the SWE and areal snow cover in SNOW 17 to highlight areas of potential discrepancies. Work continues on analyzing past events and gridded snow information from various sources (NOHRSC, JPL, etc) to develop operational procedures to improve snow modeling.
- **Status of ongoing and new IWRSS innovations:**
 - The USBR is developing a mid-term operations model (MTOM) to provide probabilistic outlooks of its major reservoirs on the Colorado River system to stakeholders. The MTOM will be used in parallel to the existing model (24 month study) which is run monthly and extends 24 months into the future. Unlike the existing model, the MTOM is based on CBRFC ESP forecasts. USBR and CBRFC have worked together to develop the connectivity between the two modeling system. In the near future, CBRFC intends to develop HEFS based 24 month ensemble forecasts to support the MTOM.
- **Significant external engagement**
 - Began monthly water supply webinars for the season.

FY2013 AHPS Activities for CNRFC

Management Lead: Rob Hartman, HIC; Art Henkel, DOH; Alan Haynes SCH

Objective: Implement AHPS services in the California-Nevada River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	0	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13								
Overall Total (FY2000-2013)	30	0	0	0	58	0	0	0

Accomplishments/Actions (on each of the following topics that apply):

1st Quarter FY2013

- **CHPS Innovations**
- **Ensemble/Uncertainty Initiatives**
- **Forcing innovations**
- **Status of ongoing and new IWRSS innovations**
- **Significant external engagement**

FY2013 AHPS Activities for NWRFC

Management Lead: Harold Opitz, HIC; Andy Wood, DOH; Joe Intermill SCH

Objective: Implement AHPS services in the Northwest River Forecast Center's area of responsibility.

Milestones:

FY13 Planned New Service Locations

Area of Service (River Basin)	# New Locations	Location Names (LIDs)	Service Type Provided *see list below	Planned Completion Quarter	Completion Quarter	Notes

*Service Types available: Probabilistic on AHPS web, SSHP-SAC, SSHP-API, Flood Inundation Mapping, Water Resources on Western Water web page, Probabilistic displayed only on RFC web page, Probabilistic delivered directly to partner (not on any web page)

AHPS Service Location Summary

Time Frame	Probabilistic AHPS Web	Site Specific (SAC)	Site Specific (API)	Forecast Inundation Map	Water Resources Sites on W. Water Web Page	Probabilistic RFC Web Only	Other	Number Unique Locations
Q1	0	0	0	0	0	0	0	0
Q2								
Q3								
Q4								
Total FY13	0	0	0	0	0	0	0	0
Overall Total (FY2000-2012)	142	0	0	1	105	20	0	0

Accomplishments/Actions (on each of the following topics that apply):

1st Quarter FY2013

- **CHPS Innovations**
- **Ensemble/Uncertainty Initiatives**
- **Forcing innovations**
- **Status of ongoing and new IWRSS innovations**
- **Significant external engagement**

Outreach and Training

AHPS FY13 Hydrology Program Outreach & Training Work Plan

Theme: Hydrologic Services Outreach

Management Lead: Tom Graziano, Lora Wilson, Regional Hydrologic Services Program Representatives

Objectives: Accomplish outreach and training efforts with national, regional, and local partners and customers with emphasis on locations where AHPS or water resource services are being or will soon be implemented. Develop clear and consistent outreach and training materials for use by national, regional, and local personnel.

Milestones

Tasks	Org	Cost (\$1000)	Quarter Due Date	Status
No Outreach Activities planned due to budget	OCWWS	0	3	
Outreach Subtotal		0		
FF Operations Virtual Course (PNS HY22)	OCWWS/COMET	26.0	3	
WFO Simulations (PNS HY31)	OCWWS/WDTB	106.0	4	
Hydro PDS (PNS IN29)	OCWWS/COMET	24.0	4	
Flood Mapping Decision Support (PNS HY22)	OHD	47.0	3	
RFC Workshop (Virtual)-Calibration (PNS HY33)	OHD/Deltares	10.0	3	
Training Subtotal		213.0		
AHPS Total		213.0		
Eastern Region				
No Outreach Activities planned due to budget	ER	0		
Outreach Sub Total		0		
No Training Activities planned due to budget	ER	0		
Training Sub Total		0		
ER Total		0		
Central Region				
No Outreach Activities planned due to budget	CR	0		
Outreach Sub Total		0		
No Training Activities planned due to budget	CR	0		
Training Subtotal		0		
CR Total		0		
Southern Region				
No Outreach Activities planned due to budget	SR	0		
Outreach Sub Total				
No Training Activities planned due to budget	SR	0		
Training Sub Total		0		
SR Total				
Western Region-				
No Outreach Activities planned due to budget	WR	0		
Outreach Sub Total		0		
No Training Activities planned due to budget	WR	0		
Training Sub Total		0		
WR Total		0		

Alaska/Pacific Regions				
No Outreach Activities planned due to budget	AR	0		
Outreach Sub Total		0		
No Training Activities planned due to budget	AR	0		
Training Sub Total		0		
A/PR Total		0		

Accomplishments/Actions

1st Quarter FY13

2nd Quarter FY13

3rd Quarter FY13

4th Quarter FY13

Problems Encountered/Issues

1st Quarter FY13

2nd Quarter FY13

3rd Quarter FY13

4th Quarter FY13

Program Management

Program Management

Theme: Program Management

Management Lead: Donna Page

Objective: Provide national program management; coordinate and track AHPS budgets and project plans; manage AHPS contracts; and foster Agency, Departmental, and Legislative Interface.

Milestones

Tasks/Subtask FY13 Milestones	Responsible	FY13 Quarter Completion Date
OHD Portfolio Definition	OHD	Q4
AHPS Planning/ Execution/ Reporting <ul style="list-style-type: none"> E-CPIC Updates Monthly Status for NWS Monthly Report Quarterly Status Report 	OHD OHD OHD/Regions	Quarterly Monthly Quarterly
NOAA SEE Hydrology Program Support <ul style="list-style-type: none"> Program Operating Plan Quarterly Program Review 	OHD OHD	3 rd Quarterly
Agency/ Department/ Legislative Interfaces <ul style="list-style-type: none"> Budget Fact Sheet Prepare and submit Budget Request Prepare Briefings and Support OMB/Congressional Meetings Prepare Response to Pass Back Prepare Response to Budget Hearing Questions 	OHD OHD OHD OHD OHD	1 st 2 nd 3 rd 3 rd 4 th
NWS Requirements and Development Processes <ul style="list-style-type: none"> OSIP review team and gate meetings AWIPS SREC 	OHD OHD	Weekly (as needed) Biweekly

Accomplishments/Actions

1st Quarter FY13

- All milestones are on schedule – all scheduled reports completed
- Congress passed a Continuing Resolution (CR) to last until March 27, 2013. Funding severely limited through the CR period.
- OHD consolidated most of their operations to the 8th floor of SSMC2. Only maintain small part of AWIPS testbed area on 7th floor.
 - All AHPS project management is being handled by government FTE - Quarterly AHPS reports are being compiled by Dennis Miller. Other reporting handled by other government FTE.

2nd Quarter FY13

3rd Quarter FY13

4th Quarter FY12

Problems Encountered/Issues

1st Quarter FY13

- NOAA dealing with effects of operating under a CR and the threat of sequestration. Funding

allocation to OHD has been greatly reduced to a little more than labor. There are no AHPS funds allotted in Q1.

2nd Quarter FY13

3rd Quarter FY13

4th Quarter FY13